CITIZENS' OVERSIGHT COMMITTEE MEETING APRIL 18, 2012



MEASURE S BOND FINANCIAL STATUS REPORT AS OF MARCH 31, 2012

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT MEASURE S BOND FINANCIAL STATUS REPORT

TABLE OF CONTENTS

| | PAGE(S) |
|--|---------|
| SUMMARY OF EXPENDITURES | 1 |
| EXPENDITURES BY SITE | |
| MOORPARK COLLEGE | 2-25 |
| OXNARD COLLEGE | 26-49 |
| VENTURA COLLEGE | 50-73 |
| CAMARILLO REGIONAL FIRE, SHERIFF & POLICE EDUCATION AND TRAINING ACADEMY | 74-75 |

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF MARCH 31, 2012

| Site | Measure S Allocation * | % of Total Bond | Total Expended/Encumbered |
|---|------------------------|-----------------|------------------------------|
| | | | |
| Moorpark College | 111,132,879 | 29.3% | 92,883,927 |
| Oxnard College | 118,300,047 | 31.1% | 102,011,180 |
| Ventura College | 124,960,344 | 32.9% | 99,898,231 |
| Regional Fire, Sheriff & Police Education and Training Academy | 25,481,425 | 6.7% | 25,298,654 |
| Grand Total | 379,874,696 | 100.00% | 320,091,992 |
| Other Sources Edison Server Virtualization Incentive | | | 18,816 |

Note:

^{*}Original Measure S was approved for \$356,347,814. Bond project budgets have been subsequently increased through Board of Trustees actions by \$23,526,882 from accumulated bond interest.

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF MARCH 31, 2012

MOORPARK COLLEGE

Moorpark College Bond Projects Summary Bond Projects As of March 31, 2012

| Project Category | Current Budget | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|---|-------------------|----------------------------|-------------------------|------------------------|
| Indirect Planning Costs: (see note below) | | | | |
| Project Planning & Development | 5,231,679 | - | 5,231,679 | - |
| Direct Project Costs: | | | | |
| Project Management & Other Costs | 7,925,305 | 7,284,805 | 1,000 | 639,500 |
| Preconstruction and Design | 8,722,725 | 7,904,375 | 468,845 | 349,505 |
| Testing, Inspections, & Other Costs | 5,395,815 | 3,994,902 | 51,927 | 1,348,986 |
| Construction | 79,046,262 | 63,960,917 | 263,329 | 14,822,016 |
| Furniture, Fixtures & Equipment | 4,026,909 | 3,678,516 | 43,632 | 304,761 |
| Sub Total | 110,348,695 | 86,823,515 | 6,060,412 | 17,464,768 |
| Allocated Bond Interest Revenue* | 784,184 | | | 784,184 |
| Total | 111,132,879 | 86,823,515 | 6,060,412 92,883,927 | 18,248,952 |

Indirect Planning and Development (P&D) costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is assessed to all but the "Retire Capital Financing" project and the entire P&D budget is fully encumbered.

^{*}At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.

Academic Center Exhibit B Ref # 7

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 1,187,485 | - | 1,187,485 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 950,219 | 939,793 | 1,000 | 9,427 |
| Preconstruction and Design | | 1,894,804 | 1,851,418 | 31,642 | 11,744 |
| Testing, Inspections, & Other Costs | | 951,548 | 852,680 | 7,017 | 91,850 |
| Construction | | 18,515,944 | 18,397,261 | - | 118,683 |
| Furniture, Fixtures & Equipment | | 1,150,000 | 978,380 | 13,773 | 157,848 |
| Total | | 24,650,000 | 23,019,531 | 1,240,917 | 389,552 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Child Development Center (Supplement to State Capital Outlay Funds) Exhibit B Ref # 15

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 270,921 | - | 270,921 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 453,676 | 453,676 | - | - |
| Preconstruction and Design | | 102,917 | 102,876 | - | 41 |
| Testing, Inspections, & Other Costs | | 507,120 | 507,120 | - | - |
| Construction | | 4,289,179 | 4,250,948 | - | 38,231 |
| Furniture, Fixtures & Equipment | | - | - | - | |
| Total | | 5,623,813 | 5,314,620 | 270,921 | 38,272 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Concrete Walkway Repairs Exhibit B Ref # 6

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 14,986 | | 14,986 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 1,465 | 1,465 | - | - |
| Preconstruction and Design | | - | - | - | - |
| Testing, Inspections, & Other Costs | | - | - | - | - |
| Construction | | 388,549 | 388,549 | - | - |
| Furniture, Fixtures & Equipment | _ | - | - | - | |
| Total | | 405,000 | 390,014 | 14,986 | - |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

EATM Project Exhibit B Ref # 17

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 630,596 | - | 630,596 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 1,207,661 | 1,206,868 | - | 793 |
| Preconstruction and Design | | 1,387,088 | 1,360,559 | 23,234 | 3,295 |
| Testing, Inspections, & Other Costs | | 640,314 | 629,900 | 4,309 | 6,105 |
| Construction | | 9,001,717 | 8,700,674 | 238,518 | 62,526 |
| Furniture, Fixtures & Equipment | | 322,624 | 316,899 | 589 | 5,136 |
| Total | | 13,190,000 | 12,214,900 | 897,246 | 77,854 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

EATM Storm Drain Exhibit B Ref # 17/25

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 53,955 | - | 53,955 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 46,660 | 46,660 | - | - |
| Preconstruction and Design | | 97,440 | 97,440 | - | - |
| Testing, Inspections, & Other Costs | | 9,560 | 6,281 | - | 3,279 |
| Construction | | 912,385 | 911,428 | - | 957 |
| Furniture, Fixtures & Equipment | | - | - | - | |
| Total | | 1,120,000 | 1,061,809 | 53,955 | 4,236 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Electrical Systems Upgrades

Exhibit B Ref # 25

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 409,767 | - | 409,767 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 757,168 | 754,182 | - | 2,985 |
| Preconstruction and Design | | 461,630 | 441,405 | 20,225 | - |
| Testing, Inspections, & Other Costs | | 131,627 | 96,560 | 24,237 | 10,830 |
| Construction | | 6,745,808 | 6,745,808 | - | - |
| Furniture, Fixtures & Equipment | | - | - | - | - |
| Total | | 8,506,000 | 8,037,955 | 454,229 | 13,815 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Health/Science Complex (Supplement to State Capital Outlay Funds) Exhibit B Ref # 11

| Project Category | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development (b) | 722,608 | - | 722,608 | - |
| Direct Project Costs: | | | | |
| Project Management & Other Costs | 1,705,684 | 1,705,290 | - | 394 |
| Preconstruction and Design | 1,713,182 | 1,636,119 | 76,280 | 783 |
| Testing, Inspections, & Other Costs | 789,209 | 783,262 | 5,364 | 584 |
| Construction | 8,603,459 | 8,594,985 | 7,642 | 832 |
| Furniture, Fixtures & Equipment | 1,465,858 | 1,421,337 | 29,162 | 15,359 |
| Total | 15,000,000 | 14,140,992 | 841,056 | 17,952 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Improvements to Campus Site Finishes Exhibit B Ref #25

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 7,291 | - | 7,291 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | - | - | - | - |
| Preconstruction and Design | | - | - | - | - |
| Testing, Inspections, & Other Costs | | - | - | - | - |
| Construction | | 61,709 | - | - | 61,709 |
| Furniture, Fixtures & Equipment | | - | - | - | |
| Total | | 69,000 | - | 7,291 | 61,709 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Library Reconstruction Project - (Supplement to State Construction Funds)Exhibit B Ref # 5

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 279,408 | - | 279,408 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 483,948 | 474,700 | - | 9,248 |
| Preconstruction and Design | | 608,030 | 588,986 | 11,679 | 7,365 |
| Testing, Inspections, & Other Costs | | 1,134,606 | 294,737 | - | 839,869 |
| Construction | | 3,002,665 | 2,186,305 | - | 816,360 |
| Furniture, Fixtures & Equipment | | 291,343 | 229,146 | - | 62,197 |
| Total | | 5,800,000 | 3,773,875 | 291,087 | 1,735,038 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

LRTC Building (Supplement to State Capital Outlay Funds) Exhibit B Ref # 4

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 264,956 | - | 264,956 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 803,983 | 772,397 | - | 31,586 |
| Preconstruction and Design | | 133,391 | 126,667 | 2,098 | 4,627 |
| Testing, Inspections, & Other Costs | | 648,711 | 624,847 | - | 23,864 |
| Construction | | 3,648,959 | 3,642,368 | - | 6,591 |
| Furniture, Fixtures & Equipment | | - | - | - | - |
| Total | | 5,500,000 | 5,166,279 | 267,054 | 66,668 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

M & O Warehouse Project Exhibit B Ref # 18

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 50,583 | - | 50,583 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 94,417 | 94,417 | - | - |
| Preconstruction and Design | | 80,083 | 80,083 | - | - |
| Testing, Inspections, & Other Costs | | 41,049 | 39,874 | - | 1,176 |
| Construction | | 783,868 | 778,895 | - | 4,973 |
| Furniture, Fixtures & Equipment | | - | - | - | - |
| Total | | 1,050,000 | 993,268 | 50,583 | 6,149 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

North Parking Lot Renovation Exhibit B Ref # 6,19

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 113,401 | - | 113,401 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 76,406 | 76,406 | - | - |
| Preconstruction and Design | | 106,000 | 106,000 | - | - |
| Testing, Inspections, & Other Costs | | 104,506 | 65,695 | - | 38,811 |
| Construction | | 1,953,688 | 1,953,688 | - | - |
| Furniture, Fixtures & Equipment | | <u>-</u> | - | - | |
| Total | | 2,354,000 | 2,201,788 | 113,401 | 38,811 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Parking Structure Exhibit B Ref # 19

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 648,381 | - | 648,381 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 380,062 | 141,695 | - | 238,367 |
| Preconstruction and Design | | 1,085,000 | 797,485 | 285,187 | 2,327 |
| Testing, Inspections, & Other Costs | | 159,392 | | 11,000 | 148,392 |
| Construction | | 11,186,357 | | - | 11,186,357 |
| Furniture, Fixtures & Equipment | _ | - | - | - | |
| Total | | 13,459,192 | 939,180 | 944,568 | 11,575,443 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

PBX Data Switch & Infrastructure Project Exhibit B Ref # 25

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 72,261 | - | 72,261 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 192,496 | 181,061 | - | 11,435 |
| Preconstruction and Design | | 61,673 | 57,714 | 3,300 | 659 |
| Testing, Inspections, & Other Costs | | 1,985 | 935 | - | 1,050 |
| Construction | | 621,585 | 581,741 | 17,169 | 22,674 |
| Furniture, Fixtures & Equipment | | 550,000 | 539,845 | 108 | 10,047 |
| Total | | 1,500,000 | 1,361,296 | 92,838 | 45,865 |

⁽a) - All budgets developed by District Chief Technology Officer and Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

PE Annex Project Exhibit B Ref # 16

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 23,488 | | 23,488 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 40,745 | 40,745 | - | - |
| Preconstruction and Design | | 22,566 | 22,400 | - | 166 |
| Testing, Inspections, & Other Costs | | 10,838 | - | - | 10,838 |
| Construction | | 295,940 | 294,792 | - | 1,148 |
| Furniture, Fixtures & Equipment | _ | 51,423 | 51,077 | - | 346 |
| Total | | 445,000 | 409,015 | 23,488 | 12,497 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

PE Facilities Renovation (Bleachers)

Exhibit B Ref # 16

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 186,914 | - | 186,914 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 470,923 | 176,768 | - | 294,156 |
| Preconstruction and Design | | 557,800 | 356,133 | - | 201,667 |
| Testing, Inspections, & Other Costs | | 21,507 | 5,831 | - | 15,676 |
| Construction | | 2,502,855 | 566,099 | - | 1,936,756 |
| Furniture, Fixtures & Equipment | | 40,000 | - | - | 40,000 |
| Total | | 3,780,000 | 1,104,831 | 186,914 | 2,488,255 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Piped Utilities Systems Upgrades Exhibit B Ref # 25

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 67,443 | - | 67,443 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 33,771 | 2,221 | - | 31,550 |
| Preconstruction and Design | | 203,317 | 81,286 | 15,200 | 106,831 |
| Testing, Inspections, & Other Costs | | 162,983 | 17,037 | - | 145,946 |
| Construction | | 918,657 | 413,669 | - | 504,988 |
| Furniture, Fixtures & Equipment | _ | 13,829 | - | - | 13,829 |
| Total | | 1,400,000 | 514,213 | 82,643 | 803,144 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Retirement of Capital Financing

Exhibit B Ref #22

| Project Category | Current Budget | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|--------------------------------|-------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development | - | - | - | - |
| Direct Project Costs: | | | | |
| Retire Capital Debt Financing | 1,748,690 | 1,748,690 | - | |
| Total | 1,748,690 | 1,748,690 | - | - |

No planning and development costs allocated to this project.

Roofing Projects Exhibit B Ref # 13

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 57,854 | - | 57,854 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 55,000 | 52,459 | - | 2,541 |
| Preconstruction and Design | | 10,000 | - | - | 10,000 |
| Testing, Inspections, & Other Costs | | 10,717 | - | - | 10,717 |
| Construction | | 1,066,429 | 1,060,013 | - | 6,416 |
| Furniture, Fixtures & Equipment | | - | - | - | |
| Total | | 1,200,000 | 1,112,472 | 57,854 | 29,674 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Track & Field Project Exhibit B Ref # 16

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 155,601 | - | 155,601 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 85,767 | 85,767 | - | - |
| Preconstruction and Design | | 197,804 | 197,804 | - | - |
| Testing, Inspections, & Other Costs | | 70,143 | 70,143 | - | - |
| Construction | | 2,578,853 | 2,555,777 | - | 23,076 |
| Furniture, Fixtures & Equipment | | 141,832 | 141,832 | - | - |
| Total | | 3,230,000 | 3,051,323 | 155,601 | 23,076 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Special Repair & Scheduled Maintenance Projects

Exhibit B # - various

| Project Category | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-----------------------------------|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development (| b) 11,034 | - | 11,034 | - |
| Direct Project Costs: | | | | |
| Repair/Replace Storm Drains 19427 | 42,911 | 37,881 | - | 5,030 |
| Replace Fire Alarm Gym - 19446 | 171,329 | 151,348 | - | 19,981 |
| Unallocated Special Repairs 19132 | 4,726 | - | - | 4,726 |
| Total | 230,000 | 189,229 | 11,034 | 29,737 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Suspended Projects Exhibit B # - various

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|--------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 2,746 | - | 2,746 | - |
| Direct Project Costs: | | | | | |
| Conejo Center Project | | 9,057 | 8,097 | - | 960 |
| Admin Building Renovation | | 1,472 | 1,316 | - | 156 |
| Student Union Modernization | | 24,961 | 22,000 | - | 2,961 |
| New Fine Arts & Music Facility | | 49,764 | 46,822 | - | 2,942 |
| Total | | 88,000 | 78,235 | 2,746 | 7,019 |

- (a) All budgets developed by Heery International
- (b) Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

At the beginning of the Measure S program, it was necessary to determine how many of the projects included in the Measure S ballot language could feasibly be accomplished. To that end, all projects required some initial preliminary and/or schematic design work and cost estimating in order to develop meaningful project budgets. In April 2005, each campus, in consideration of their respective Educational and Facilities Master Plans, recommended a priority list of projects to the Board for approval. Since that time, bond projects have been added or modified through monthly Board action. Although these particular projects are currently considered suspended, the initial work that was completed is still relevant and available, should these projects be re-activated later through Board action.

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF MARCH 31, 2012

OXNARD COLLEGE

Oxnard College Summary Bond Projects* As of March 31, 2012

| Project Category | Current Budget | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|---|-------------------|----------------------------|--------------------------|------------------------|
| Indirect Planning Costs: (see note below) | | | | |
| Project Planning & Development | 5,998,610 | - | 5,998,610 | - |
| Direct Project Costs: | | | | |
| Project Management & Other Costs | 7,322,260 | 6,060,218 | 36,805 | 1,225,237 |
| Preconstruction and Design | 9,172,427 | 8,115,954 | 984,350 | 72,123 |
| Testing, Inspections, & Other Costs | 4,753,990 | 4,564,091 | 99,389 | 90,510 |
| Construction | 83,320,748 | 71,822,706 | 616,113 | 10,881,929 |
| Furniture, Fixtures & Equipment | 6,680,310 | 2,958,571 | 754,373 | 2,967,366 |
| Sub Total | 117,248,345 | 93,521,540 | 8,489,640 | 15,237,165 |
| Allocated Bond Interest Revenue** | 1,051,702 | | | 1,051,702 |
| Total | 118,300,047 | 93,521,540 | 8,489,640 102,011,180 | 16,288,867 |

^{*} includes \$255K for the Fire/Sheriff/Police Training Academy project

Indirect Planning and Development (P&D) costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is assessed to all but the "Retire Capital Financing" project, "Community Student Services Center" project and is fully encumbered.

^{**}At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.

Auto Technology Project Exhibit B Ref # 31

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 76,594 | | 76,594 | - |
| Direct Project Costs: | | | - | | |
| Project Management & Other Costs | | 38,332 | 33,574 | - | 4,758 |
| Preconstruction and Design | | 151,192 | 146,928 | 1,610 | 2,654 |
| Testing, Inspections, & Other Costs | | 85,904 | 49,392 | - | 36,512 |
| Construction | | 1,047,978 | 1,047,617 | - | 361 |
| Furniture, Fixtures & Equipment | _ | - | - | - | |
| Total | | 1,400,000 | 1,277,512 | 78,204 | 44,284 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Bookstore Renovation & Expansion

Exhibit B Ref # 31

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 1,212 | - | 1,212 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 12,287 | 12,287 | - | - |
| Preconstruction and Design | | 8,155 | 8,155 | - | - |
| Testing, Inspections, & Other Costs | | 503 | - | - | 503 |
| Construction | | - | - | - | - |
| Furniture, Fixtures & Equipment | | - | - | - | - |
| Total | | 22,157 | 20,442 | 1,212 | 503 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Child Development Center Renovations

Exhibit B Ref # 31

| Project Category | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development (| b) 80,423 | - | 80,423 | - |
| Direct Project Costs: | | | | |
| Project Management & Other Costs | 62,067 | 62,067 | - | - |
| Preconstruction and Design | 94,128 | 94,128 | - | - |
| Testing, Inspections, & Other Costs | 21,768 | 1,185 | - | 20,583 |
| Construction | 1,181,252 | 1,181,252 | - | - |
| Furniture, Fixtures & Equipment | 30,362 | 30,362 | - | |
| Total | 1,470,000 | 1,368,994 | 80,423 | 20,583 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Community Student Services Center (Supplement to COP) Exhibit B Ref # 26

| Project Category | Current Budget | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development | - | - | - | - |
| Direct Project Costs: | | | | |
| Project Management & Other Costs | 1,354 | 1,354 | - | - |
| Preconstruction and Design | 117,424 | 114,827 | 515 | 2,082 |
| Testing, Inspections, & Other Costs | 57,829 | 57,829 | - | - |
| Construction | 1,451,321 | 1,449,100 | - | 2,221 |
| Furniture, Fixtures & Equipment | 92,072 | 92,072 | - | - |
| Total | 1,720,000 | 1,715,182 | 515 | 4,303 |

No planning and development costs allocated to this project as it was substantially complete.

Dental Hygiene - New Construction Exhibit B Ref # 26

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 415,794 | - | 415,794 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 685,000 | 68,155 | 650 | 616,195 |
| Preconstruction and Design | | 743,300 | 293,749 | 391,471 | 58,080 |
| Testing, Inspections, & Other Costs | | 230,071 | - | 3,700 | 226,371 |
| Construction | | 4,556,835 | - | - | 4,556,835 |
| Furniture, Fixtures & Equipment | - | 1,000,000 | - | - | 1,000,000 |
| Total | | 7,631,000 | 361,905 | 811,615 | 6,457,481 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Electrical System Upgrades Exhibit B Ref # 42

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 159,906 | - | 159,906 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 424,198 | 423,429 | - | 768 |
| Preconstruction and Design | | 177,442 | 176,767 | 425 | 250 |
| Testing, Inspections, & Other Costs | | 12,992 | 9,980 | - | 3,012 |
| Construction | | 2,148,263 | 2,128,580 | - | 19,683 |
| Furniture, Fixtures & Equipment | _ | - | - | - | - |
| Total | | 2,922,800 | 2,738,756 | 160,331 | 23,713 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Regional Fire/Sheriff/Police Training Academy (Oxnard College Share) Exhibit B Ref # 1

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 13,495 | - | 13,495 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | - | - | - | - |
| Preconstruction and Design | | - | - | - | - |
| Testing, Inspections, & Other Costs | | - | - | - | - |
| Construction | | 241,521 | 189,234 | 52,287 | - |
| Furniture, Fixtures & Equipment | | - | - | - | - |
| Total | | 255,016 | 189,234 | 65,782 | - |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Gymnasium Renovation

Exhibit B Ref # 31

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 55,585 | - | 55,585 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | I | ncl w/athletic fields | | | |
| Preconstruction and Design | | 67,614 | 67,614 | - | - |
| Testing, Inspections, & Other Costs | | 76,961 | 53,079 | - | 23,881 |
| Construction | | 771,663 | 771,663 | - | - |
| Furniture, Fixtures & Equipment | _ | 44,177 | 44,177 | - | <u>-</u> |
| Total | | 1,016,000 | 936,533 | 55,585 | 23,881 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Improvements to Campus Site Finishes

Exhibit B Ref # 42

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 10,942 | - | 10,942 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 8,911 | - | - | 8,911 |
| Preconstruction and Design | | 111,480 | 104,034 | - | 7,446 |
| Testing, Inspections, & Other Costs | | - | - | - | - |
| Construction | | 62,677 | - | - | 62,677 |
| Furniture, Fixtures & Equipment | | 5,990 | 5,990 | - | <u>-</u> |
| Total | | 200,000 | 110,024 | 10,942 | 79,034 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

LRC Phone MDF Renovation Exhibit B Ref # 42

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 45,409 | - | 45,409 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 123,195 | 123,195 | - | - |
| Preconstruction and Design | | 79,097 | 79,097 | - | - |
| Testing, Inspections, & Other Costs | | 69,320 | 35,494 | - | 33,826 |
| Construction | | 482,322 | 482,322 | - | - |
| Furniture, Fixtures & Equipment | _ | 30,657 | 30,657 | - | |
| Total | | 830,000 | 750,765 | 45,409 | 33,826 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

LRC New Construction Exhibit B Ref # 26

| Project Category | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development (| b) 1,222,162 | - | 1,222,162 | - |
| Direct Project Costs: | | | | |
| Project Management & Other Costs | 1,700,205 | 1,675,864 | 11,525 | 12,816 |
| Preconstruction and Design | 2,622,001 | 2,411,841 | 198,423 | 11,737 |
| Testing, Inspections, & Other Costs | 995,020 | 930,930 | 60,625 | 3,465 |
| Construction | 13,343,612 | 12,747,275 | 557,860 | 38,477 |
| Furniture, Fixtures & Equipment | 2,456,000 | 547,542 | 751,540 | 1,156,918 |
| Total | 22,339,000 | 18,313,452 | 2,802,136 | 1,223,412 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

LRC Renovation Exhibit B Ref # 27

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 432,207 | - | 432,207 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 509,875 | 56,746 | - | 453,129 |
| Preconstruction and Design | | 625,000 | 282,176 | 321,601 | 21,223 |
| Testing, Inspections, & Other Costs | | 407,918 | 1,922 | 4,750 | 401,246 |
| Construction | | 5,225,000 | - | - | 5,225,000 |
| Furniture, Fixtures & Equipment | | 700,000 | - | - | 700,000 |
| Total | | 7,900,000 | 340,844 | 758,558 | 6,800,598 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Maintenance Warehouse (Supplement to State Capital Outlay Funds) Exhibit B Ref # 38

| Project Category | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development (b | 72,217 | - | 72,217 | - |
| Direct Project Costs: | | | | |
| Project Management & Other Costs | 210,235 | 210,235 | - | - |
| Preconstruction and Design | 70,682 | 66,671 | - | 4,011 |
| Testing, Inspections, & Other Costs | 66,169 | 65,455 | - | 714 |
| Construction | 900,697 | 900,554 | - | 143 |
| Furniture, Fixtures & Equipment | | - | - | |
| Total | 1,320,000 | 1,242,916 | 72,217 | 4,867 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

North Parking Lot Renovation (Storm Drain Improvements) Exhibit B Ref # 37

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 221,575 | - | 221,575 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 169,985 | 169,985 | - | - |
| Preconstruction and Design | | 291,230 | 291,230 | - | - |
| Testing, Inspections, & Other Costs | | 69,108 | 67,290 | - | 1,818 |
| Construction | | 3,237,171 | 3,216,013 | - | 21,158 |
| Furniture, Fixtures & Equipment | _ | 60,930 | 60,930 | - | |
| Total | | 4,050,000 | 3,805,449 | 221,575 | 22,976 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

PBX Data Switch & Infrastructure Project Exhibit B Ref # 42

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 82,065 | - | 82,065 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 224,961 | 216,938 | 3,300 | 4,723 |
| Preconstruction and Design | | 6,250 | 6,250 | - | - |
| Testing, Inspections, & Other Costs | | - | - | - | - |
| Construction | | 537,218 | 526,728 | 5,965 | 4,526 |
| Furniture, Fixtures & Equipment | | 649,506 | 632,208 | 2,833 | 14,465 |
| Total | | 1,500,000 | 1,382,124 | 94,163 | 23,713 |

⁽a) - Budget developed by District Chief Technology Officer and Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Performing Arts Classroom & Auditorium (Supplement to State Capital Outlay Funds) Exhibit B Ref # 34

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 910,707 | - | 910,707 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 1,252,676 | 1,188,052 | 19,720 | 44,903 |
| Preconstruction and Design | | 1,432,604 | 1,375,203 | 57,275 | 126 |
| Testing, Inspections, & Other Costs | | 1,173,934 | 1,130,349 | 28,214 | 15,372 |
| Construction | | 11,351,757 | 11,335,429 | - | 16,328 |
| Furniture, Fixtures & Equipment | | 524,464 | 475,635 | - | 48,829 |
| Total | | 16,646,142 | 15,504,668 | 1,015,916 | 125,558 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Piped Utilities Systems Upgrades Exhibit B Ref # 42

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 211,683 | - | 211,683 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 2,022 | 2,022 | - | - |
| Preconstruction and Design | | 273,255 | 268,653 | 4,602 | - |
| Testing, Inspections, & Other Costs | | 192,500 | 192,500 | - | - |
| Construction | | 3,189,730 | 3,178,407 | - | 11,323 |
| Furniture, Fixtures & Equipment | | - | - | - | |
| Total | | 3,869,191 | 3,641,582 | 216,285 | 11,323 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Renovation of Athletic Fields Exhibit B Ref # 31

| Project Category | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development | (b) 436,584 | - | 436,584 | - |
| Direct Project Costs: | | | | |
| Project Management & Other Costs | 309,843 | 247,621 | - | 62,222 |
| Preconstruction and Design | 622,460 | 598,431 | 8,036 | 15,993 |
| Testing, Inspections, & Other Costs | 318,461 | 274,777 | 2,100 | 41,584 |
| Construction | 6,096,129 | 6,093,970 | - | 2,159 |
| Furniture, Fixtures & Equipment | 196,523 | 196,523 | - | <u>-</u> |
| Total | 7,980,000 | 7,411,322 | 446,720 | 121,958 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Retirement of Capital Financing Exhibit B Ref #39

| Project Category | Current Budget | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|--------------------------------|-------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development | - | - | - | - |
| Direct Project Costs: | | | | |
| Retire Capital Debt Financing | 5,875,825 | 5,875,825 | | |
| Total | 5,875,825 | 5,875,825 | - | - |

No planning and development costs allocated to this project.

Student Services Center Exhibit B Ref # 32

| Project Category | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development (b | 1,499,552 | - | 1,499,552 | - |
| Direct Project Costs: | | | | |
| Project Management & Other Costs | 1,511,491 | 1,501,080 | - | 10,411 |
| Preconstruction and Design | 1,679,113 | 1,676,770 | 2,002 | 340 |
| Testing, Inspections, & Other Costs | 975,532 | 975,325 | - | 207 |
| Construction | 20,853,888 | 20,780,857 | - | 73,031 |
| Furniture, Fixtures & Equipment | 889,629 | 886,652 | - | 2,977 |
| Total | 27,409,205 | 25,820,683 | 1,501,554 | 86,967 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Special Repair & Scheduled Maintenance Projects Exhibit B # - various

| Project Category | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|------------------------------------|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development (b) | 46,121 | - | 46,121 | - |
| Direct Project Costs: | | | | |
| Unallocated Projects | 86,525 | - | - | 86,525 |
| Campuswide Special Repair Projects | 177,614 | 175,431 | - | 2,183 |
| Campuswide Scheduled Maintenance | 501,749 | 469,933 | - | 31,816 |
| Total | 812,009 | 645,364 | 46,121 | 120,524 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Suspended Projects Exhibit B Ref - various

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|--------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 4,377 | - | 4,377 | - |
| Direct Project Costs: | | | | | |
| North Lot Restroom Project | | 36,861 | 35,234 | - | 1,627 |
| Health/Science Center Project | | 7,750 | 5,523 | - | 2,227 |
| Classroom Building Project | | 31,012 | 27,207 | - | 3,805 |
| Total | | 80,000 | 67,964 | 4,377 | 7,659 |

- (a) All budgets developed by Heery International
- (b) Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

At the beginning of the Measure S program, it was necessary to determine how many of the projects included in the Measure S ballot language could feasibly be accomplished. To that end, all projects required some initial preliminary and/or schematic design work and cost estimating in order to develop meaningful project budgets. In April 2005, each campus, in consideration of their respective Educational and Facilities Master Plans, recommended a priority list of projects to the Board for approval. Since that time, bond projects have been added or modified through monthly Board action. Although these particular projects are currently considered suspended, the initial work that was completed is still relevant and available, should these projects be re-activated later through Board action.

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF MARCH 31, 2012

VENTURA COLLEGE

Ventura College Summary Bond Projects* As of March 31, 2012

| Project Category | Current Budget | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|---|-------------------|----------------------------|--------------------------|------------------------|
| Indirect Planning Costs: (see note below) | | | | |
| Project Planning & Development | 6,192,715 | - | 6,192,715 | - |
| Direct Project Costs: | | | | |
| Project Management & Other Costs | 8,961,469 | 7,375,533 | 6,448 | 1,579,488 |
| Preconstruction and Design | 8,520,721 | 7,066,605 | 1,375,086 | 79,030 |
| Testing, Inspections, & Other Costs | 4,931,056 | 3,725,264 | 171,811 | 1,033,981 |
| Construction | 88,299,342 | 67,559,363 | 2,572,393 | 18,167,586 |
| Furniture, Fixtures & Equipment | 7,168,462 | 3,610,528 | 242,485 | 3,315,449 |
| Sub Total | 124,073,765 | 89,337,293 | 10,560,938 | 24,175,534 |
| Allocated Bond Interest Revenue** | 886,579 | | | 886,579 |
| Total | 124,960,344 | 89,337,293 | 10,560,938 99,898,231 | 25,062,113 |

^{*} includes \$1,020,066 for the Fire/Sheriff Training Academy project

Indirect Project Planning and Development costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is assessed to all but the "Retire Capital Financing' project. The entire P&D budget is fully encumbered.

^{**}At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.

Advanced Technology, General Purpose Classrooms and Health Science Center Exhibit B Ref # 44, 46, 47

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 2,365,500 | - | 2,365,500 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 3,094,789 | 3,091,634 | - | 3,155 |
| Preconstruction and Design | | 2,762,534 | 2,317,841 | 442,969 | 1,723 |
| Testing, Inspections, & Other Costs | | 2,040,389 | 2,019,801 | 18,168 | 2,420 |
| Construction | | 33,792,628 | 33,775,489 | 13,037 | 4,102 |
| Furniture, Fixtures & Equipment | | 2,470,000 | 2,204,956 | 53,459 | 211,585 |
| Total | | 46,525,840 | 43,409,722 | 2,893,133 | 222,985 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Applied Sciences Building Exhibit B Ref # 47

| Project Category | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development (b | 940,590 | | 940,590 | - |
| Direct Project Costs: | | | | |
| Project Management & Other Costs | 1,300,000 | 143,173 | - | 1,156,827 |
| Preconstruction and Design | 1,080,500 | 677,388 | 305,726 | 97,386 |
| Testing, Inspections, & Other Costs | 478,910 | 505 | 21,650 | 456,755 |
| Construction | 12,000,000 | - | 639,000 | 11,361,000 |
| Furniture, Fixtures & Equipment | 2,700,000 | 8,703 | 3,403 | 2,687,894 |
| Total | 18,500,000 | 829,770 | 1,910,369 | 15,759,862 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Athletic Field Renovation Project Exhibit B Ref # 51

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 552,796 | - | 552,796 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 432,175 | 422,450 | - | 9,726 |
| Preconstruction and Design | | 703,310 | 681,582 | 21,217 | 511 |
| Testing, Inspections, & Other Costs | | 480,165 | 459,638 | 7,744 | 12,783 |
| Construction | | 8,449,303 | 8,287,349 | - | 161,954 |
| Furniture, Fixtures & Equipment | | 254,916 | 203,645 | - | 51,271 |
| Total | | 10,872,665 | 10,054,663 | 581,757 | 236,245 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Communications Building F Modernization (Supplement to State Capital Outlay Funds) Exhibit B Ref # 49

| Project Category | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development | (b) 23,1 | 50 - | 23,150 | - |
| Direct Project Costs: | | | | |
| Project Management & Other Costs | 179,5 | 75 179,575 | - | - |
| Preconstruction and Design | 61,1 | 35 56,048 | 100 | 4,986 |
| Testing, Inspections, & Other Costs | 68,8 | 20 68,272 | - | 548 |
| Construction | 45,6 | 25 18,993 | - | 26,632 |
| Furniture, Fixtures & Equipment | 77,0 | 31 69,043 | - | 7,988 |
| Total | 455,3 | 35 391,931 | 23,250 | 40,154 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Electrical System Upgrades Exhibit B Ref # 60

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 55,927 | - | 55,927 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 27,603 | - | - | 27,603 |
| Preconstruction and Design | | 113,309 | 98,925 | 7,825 | 6,559 |
| Testing, Inspections, & Other Costs | | 52,408 | - | - | 52,408 |
| Construction | | 850,753 | 22,452 | - | 828,301 |
| Furniture, Fixtures & Equipment | _ | - | - | - | <u>-</u> |
| Total | | 1,100,000 | 121,377 | 63,752 | 914,871 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

East Parking Lot Renovation Exhibit B Ref # 55

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 84,907 | - | 84,907 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 107,762 | 107,762 | - | - |
| Preconstruction and Design | | 45,539 | 41,500 | - | 4,039 |
| Testing, Inspections, & Other Costs | | 118,962 | 64,690 | - | 54,273 |
| Construction | | 1,312,830 | 1,312,830 | - | - |
| Furniture, Fixtures & Equipment | | - | - | - | |
| Total | | 1,670,000 | 1,526,782 | 84,907 | 58,311 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Regional Fire/Sheriff/Police Training Academy (Ventura College Share) Exhibit B Ref # 1

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 50,111 | - | 50,111 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | - | - | - | - |
| Preconstruction and Design | | - | - | - | - |
| Testing, Inspections, & Other Costs | | - | - | - | - |
| Construction | | 969,955 | 969,955 | - | - |
| Furniture, Fixtures & Equipment | _ | - | - | - | - |
| Total | | 1,020,066 | 969,955 | 50,111 | - |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Food Service Renovations Exhibit B Ref # 56

| Project Category | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development (b | 106,770 | - | 106,770 | - |
| Direct Project Costs: | | | | |
| Project Management & Other Costs | 135,034 | 135,034 | - | - |
| Preconstruction and Design | 195,629 | 195,629 | - | - |
| Testing, Inspections, & Other Costs | 105,365 | 55,683 | - | 49,683 |
| Construction | 1,501,498 | 1,494,956 | - | 6,542 |
| Furniture, Fixtures & Equipment | 55,703 | 55,548 | - | 155 |
| Total | 2,099,999 | 1,936,849 | 106,770 | 56,380 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Improvements to Campus Site Finishes

Exhibit B Ref # 60

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 4,067 | - | 4,067 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | - | - | - | - |
| Preconstruction and Design | | - | - | - | - |
| Testing, Inspections, & Other Costs | | - | - | - | - |
| Construction | | 75,933 | - | - | 75,933 |
| Furniture, Fixtures & Equipment | _ | - | - | - | - |
| Total | | 80,000 | - | 4,067 | 75,933 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Learning Resources Center (Supplement to State Capital Outlay Funds) Exhibit B Ref # 48

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 147,104 | - | 147,104 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 1,062,161 | 1,053,824 | - | 8,337 |
| Preconstruction and Design | | 264,375 | 264,354 | - | 21 |
| Testing, Inspections, & Other Costs | | 119,070 | 74,388 | - | 44,682 |
| Construction | | 1,236,702 | 1,220,250 | - | 16,452 |
| Furniture, Fixtures & Equipment | _ | 35,588 | 27,860 | <u>-</u> | 7,729 |
| Total | | 2,865,000 | 2,640,675 | 147,104 | 77,221 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

LRC Secondary & Tertiary Effects Exhibit B Ref # 49

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 250,146 | - | 250,146 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 395,498 | 395,498 | - | - |
| Preconstruction and Design | | 119,004 | 114,847 | 1,157 | 3,000 |
| Testing, Inspections, & Other Costs | | 214,848 | 214,146 | - | 702 |
| Construction | | 3,757,638 | 3,749,144 | - | 8,494 |
| Furniture, Fixtures & Equipment | | 182,866 | 182,743 | - | 123 |
| Total | | 4,920,000 | 4,656,378 | 251,303 | 12,319 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

M & O Renovation Exhibit B Ref # 54

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 16,635 | - | 16,635 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 29,000 | 1,038 | - | 27,962 |
| Preconstruction and Design | | 244,000 | 14,967 | 196,808 | 32,225 |
| Testing, Inspections, & Other Costs | | 31,048 | - | - | 31,048 |
| Construction | | 6,509 | - | - | 6,509 |
| Furniture, Fixtures & Equipment | _ | - | - | - | |
| Total | | 327,192 | 16,005 | 213,443 | 97,744 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Modernization of S Building Exhibit B Ref # 47

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 249,933 | - | 249,933 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 393,001 | 391,043 | - | 1,958 |
| Preconstruction and Design | | 492,858 | 470,535 | 6,762 | 15,561 |
| Testing, Inspections, & Other Costs | | 343,032 | 284,385 | 53,560 | 5,087 |
| Construction | | 3,262,975 | 3,151,777 | 6,859 | 104,339 |
| Furniture, Fixtures & Equipment | _ | 174,000 | 140,326 | 2,121 | 31,553 |
| Total | | 4,915,799 | 4,438,066 | 319,235 | 158,498 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Modernization Studio Arts Building H Exhibit B Ref # 53

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 264,382 | - | 264,382 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 89,000 | 68,900 | - | 20,100 |
| Preconstruction and Design | | 333,500 | 199,586 | 123,403 | 10,511 |
| Testing, Inspections, & Other Costs | | 248,118 | - | 2,831 | 245,287 |
| Construction | | 4,165,000 | - | - | 4,165,000 |
| Furniture, Fixtures & Equipment | | 100,000 | - | - | 100,000 |
| Total | | 5,200,000 | 268,486 | 390,616 | 4,540,898 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

PBX Data Switch & Infrastructure Project Exhibit B Ref # 60

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 76,264 | | 76,264 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 200,958 | 193,565 | 3,300 | 4,093 |
| Preconstruction and Design | | 5,700 | 5,700 | - | - |
| Testing, Inspections, & Other Costs | | - | - | - | - |
| Construction | | 567,078 | 555,354 | 2,275 | 9,449 |
| Furniture, Fixtures & Equipment | | 650,000 | 646,247 | 2,833 | 920 |
| Total | | 1,500,000 | 1,400,866 | 84,672 | 14,461 |

⁽a) - Budget developed by District Chief Technology Officer and Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Piped Utility System Upgrades/Infrastructure Exhibit B Ref # 60

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 41,183 | - | 41,183 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 19,122 | 122 | - | 19,000 |
| Preconstruction and Design | | 83,771 | 770 | 38,000 | 45,001 |
| Testing, Inspections, & Other Costs | | 56,827 | - | - | 56,827 |
| Construction | | 609,097 | - | - | 609,097 |
| Furniture, Fixtures & Equipment | | - | - | - | |
| Total | | 810,000 | 892 | 79,183 | 729,925 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Renovation of Theater Building G Exhibit B Ref # 43

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 817,652 | - | 817,652 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 1,170,115 | 1,103,369 | 3,148 | 63,598 |
| Preconstruction and Design | | 1,940,337 | 1,630,041 | 230,640 | 79,657 |
| Testing, Inspections, & Other Costs | | 516,163 | 434,455 | 67,858 | 13,850 |
| Construction | | 11,237,728 | 8,735,502 | 1,911,223 | 591,004 |
| Furniture, Fixtures & Equipment | | 400,000 | 3,098 | 180,669 | 216,233 |
| Total | | 16,081,995 | 11,906,464 | 3,211,189 | 964,342 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Retirement of Capital Financing Exhibit B Ref #57

| Project Category | Current Budget | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|--------------------------------|-------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development | - | - | - | - |
| Direct Project Costs: | | | | |
| Retire Capital Debt Financing | 2,237,873 | 2,237,873 | - | |
| Total | 2,237,873 | 2,237,873 | - | - |

No planning and development costs allocated to this project.

Science Building Upgrades Exhibit B Ref # 47

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 9,406 | - | 9,406 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 30,318 | 30,318 | - | - |
| Preconstruction and Design | | 7,470 | 7,470 | - | - |
| Testing, Inspections, & Other Costs | | 4,448 | 216 | - | 4,232 |
| Construction | | 65,000 | 65,000 | - | - |
| Furniture, Fixtures & Equipment | | 68,358 | 68,358 | - | <u>-</u> |
| Total | | 185,000 | 171,362 | 9,406 | 4,232 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Swimming Pool Repair/Demolition

Exhibit B Ref # 51

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 44,132 | - | 44,132 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 60,916 | 58,228 | - | 2,688 |
| Preconstruction and Design | | 67,750 | 65,926 | 479 | 1,345 |
| Testing, Inspections, & Other Costs | | 52,483 | 49,085 | - | 3,398 |
| Construction | | 642,724 | 642,084 | - | 640 |
| Furniture, Fixtures & Equipment | _ | - | - | - | - |
| Total | | 868,005 | 815,323 | 44,611 | 8,071 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Special Repair & Scheduled Maintenance Projects

Exhibit B Ref - Various

| Project Category | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|------------------------------------|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | |
| Project Planning & Development (b | 79,502 | - | 79,502 | - |
| Direct Project Costs: | | | | |
| Fire Access Road | 28,317 | 28,317 | - | - |
| Painting of H Bldg | 37,956 | 12,910 | - | 25,046 |
| Unallocated Special Repairs | 25,732 | - | - | 25,732 |
| Replace Elect. Transformer | 53,157 | 53,157 | - | - |
| Reroof H Bldg Fine Arts #14 | 106,583 | 106,583 | - | - |
| Reroof F Bldg #42 | 61,822 | 61,822 | - | - |
| Replace Roofs, DP & AP #10 #3 | 66,084 | 66,084 | - | - |
| Replace HVAC F Bld #42 | 122,346 | 122,346 | - | - |
| Replace HVAC H Bldg #14 | 113,976 | - | - | 113,976 |
| Replace HVAC Admin Bldg #2 | 187,730 | 187,730 | - | - |
| Repl Roof Aquatic Facility #45 | 99,737 | 99,517 | - | 220 |
| Repl Elect. Transformer Bldg #5 | 70,425 | 70,425 | - | - |
| Paint Exterior Science Bldg #4 | 81,249 | 54,088 | - | 27,161 |
| Repl Elect. Transformer Q Bldg #25 | 457,379 | 457,379 | - | - |
| Total | 1,591,995 | 1,320,358 | 79,502 | 192,135 |

⁽a) - All budgets developed by Heery International

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Ventura College Current Projects Budgets As of March 31, 2012

Suspended Projects Exhibit B Ref - Various

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|--------------------------------|-----|-----------------------|----------------------------|--------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 12,558 | - | 12,558 | - |
| Direct Project Costs: | | | | | |
| Science Building | | 116,073 | 107,453 | - | 8,620 |
| Storage Warehouse Renovation | | 64,632 | 64,632 | - | - |
| West Parking Lot | | 53,737 | 51,411 | - | 2,326 |
| Total | | 247,000 | 223,496 | 12,558 | 10,946 |

- (a) All budgets developed by Heery International
- (b) Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

At the beginning of the Measure S program, it was necessary to determine how many of the projects included in the Measure S ballot language could feasibly be accomplished. To that end, all projects required some initial preliminary and/or schematic design work and cost estimating in order to develop meaningful project budgets. In April 2005, each campus, in consideration of their respective Educational and Facilities Master Plans, recommended a priority list of projects to the Board for approval. Since that time, bond projects have been added or modified through monthly Board action. Although these particular projects are currently considered suspended, the initial work that was completed is still relevant and available, should these projects be re-activated later through Board action.

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF MARCH 31, 2012

CAMARILLO REGIONAL FIRE, SHERIFF & POLICE EDUCATION AND TRAINING ACADEMY

Fire, Sheriff Police Educational and Training Academy Current Project Budget As of March 31, 2012

Regional Fire, Sheriff & Police Education and Training Academy Exhibit B Ref # 1

| Project Category | | Current Budget (a) | Cumulative Expenditures | Encumbrances | Unencumbered Budget |
|-------------------------------------|-----|-----------------------|----------------------------|-------------------------|------------------------|
| Indirect Planning Costs: | | | | | |
| Project Planning & Development | (b) | 1,225,134 | - | 1,225,134 | - |
| Direct Project Costs: | | | | | |
| Project Management & Other Costs | | 1,718,907 | 1,713,440 | - | 5,467 |
| Preconstruction and Design | | 2,788,103 | 2,674,025 | 112,870 | 1,207 |
| Testing, Inspections, & Other Costs | | 686,021 | 659,241 | 11,039 | 15,742 |
| Construction | | 18,812,718 | 18,400,765 | 402,995 | 8,959 |
| Furniture, Fixtures & Equipment | | 874,241 | 872,844 | 1,397 | - |
| PBX Data Switch Project Share | | 500,000 | 474,093 | 25,894 | 13 |
| Sub Total | | 26,605,124 | 24,794,407 | 1,779,329 | 31,388 |
| Allocated Bond Interest Revenue* | | 151,383 | | | 151,383 |
| Grand Total | | 26,756,507 | 24,794,407 | 1,779,329 26,573,736 | 182,771 |

⁽a) - All budgets developed by Heery International. Budgets and actuals reflect commitment of \$255,016 and \$1,020,066 from Oxnard College and Ventura College allocations, respectively, per Board actions in July & August 2010.

⁽b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

^{*}At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.