CITIZENS' OVERSIGHT COMMITTEE MEETING

OCTOBER 17, 2012



MEASURE S BOND FINANCIAL STATUS REPORT AS OF SEPTEMBER 30, 2012

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT

MEASURE S BOND FINANCIAL STATUS REPORT

TABLE OF CONTENTS

	PAGE(S)
SUMMARY OF EXPENDITURES	1
EXPENDITURES BY SITE	
MOORPARK COLLEGE	2-25
OXNARD COLLEGE	26-49
VENTURA COLLEGE	50-73
CAMARILLO REGIONAL FIRE, SHERIFF & POLICE EDUCATION	74-75

AND TRAINING ACADEMY

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF SEPTEMBER 30, 2012

Site	Measure S Allocation *	% of Total Bond	Total Expended/Encumbered
Moorpark College	111,191,029	29.3%	93,550,605
Oxnard College	118,361,769	31.1%	103,425,836
Ventura College	125,025,638	32.9%	100,812,253
Regional Fire, Sheriff & Police Education and Training Academy	25,494,722	6.7%	25,343,998
Grand Total	380,073,158	100.00%	323,132,692

Other Sources Edison Server Virtualization Incentive

18,816

Note:

*Original Measure S was approved for \$356,347,814. Bond project budgets have been subsequently increased through Board of Trustees actions by \$23,725,344 from accumulated bond interest.

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF SEPTEMBER 30, 2012

MOORPARK COLLEGE

Moorpark College Bond Projects Summary Bond Projects As of September 30, 2012

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs: (see note below)				
Project Planning & Development	5,231,679	-	5,231,679	-
Direct Project Costs:				
Project Management & Other Costs	8,019,600	7,515,126	1,000	503,474
Preconstruction and Design	9,110,996	8,070,469	543,158	497,369
Testing, Inspections, & Other Costs	5,337,575	4,076,978	136,969	1,123,628
Construction	78,590,537	64,200,494	41,773	14,348,270
Furniture, Fixtures & Equipment	4,058,308	3,715,381	17,578	325,349
Sub Total	110,348,695	87,578,448	5,972,157	16,798,090
Allocated Bond Interest Revenue*	842,334			842,334
Total	111,191,029	87,578,448	5,972,157 93,550,605	17,640,424

Indirect Planning and Development (P&D) costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is assessed to all but the "Retire Capital Financing" project and the entire P&D budget is fully encumbered.

*At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.

Academic Center

Exhibit B Ref # 7

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 1,187,485	-	1,187,485	-
Direct Project Costs:				
Project Management & Other Costs	950,219	939,793	1,000	9,427
Preconstruction and Design	1,894,804	1,851,418	26,372	17,014
Testing, Inspections, & Other Costs	951,548	852,680	-	98,868
Construction	18,515,944	18,397,261	-	118,683
Furniture, Fixtures & Equipment	1,150,000	978,380	-	171,620
Total	24,650,000	23,019,531	1,214,857	415,612

(a) - All budgets developed by Heery International

Child Development Center (Supplement to State Capital Outlay Funds) Exhibit B Ref # 15

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	270,921	-	270,921	-
Direct Project Costs:					
Project Management & Other Costs		453,676	453,676	-	-
Preconstruction and Design		102,917	102,876	-	41
Testing, Inspections, & Other Costs		507,120	507,120	-	-
Construction		4,289,179	4,250,948	-	38,231
Furniture, Fixtures & Equipment		-	-	-	-
Total		5,623,813	5,314,620	270,921	38,272

(a) - All budgets developed by Heery International

Concrete Walkway Repairs

Exhibit B Ref # 6

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	14,986		14,986	-
Direct Project Costs:					
Project Management & Other Costs		1,465	1,465	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		388,549	388,549	-	-
Furniture, Fixtures & Equipment		-	-	-	-
Total		405,000	390,014	14,986	-

(a) - All budgets developed by Heery International

EATM Project

Exhibit B Ref # 17

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	630,596	-	630,596	-
Direct Project Costs:					
Project Management & Other Costs		1,248,661	1,243,780	-	4,881
Preconstruction and Design		1,387,088	1,371,151	12,443	3,494
Testing, Inspections, & Other Costs		640,314	629,900	872	9,542
Construction		9,060,717	8,911,231	34,131	115,355
Furniture, Fixtures & Equipment		322,624	316,899	300	5,425
Total		13,290,000	12,472,961	678,342	138,697

(a) - All budgets developed by Heery International

EATM Storm Drain

Exhibit B Ref # 17/25

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	53,955	-	53,955	-
Direct Project Costs:					
Project Management & Other Costs		46,660	46,660	-	-
Preconstruction and Design		97,440	97,440	-	-
Testing, Inspections, & Other Costs		9,560	6,281	-	3,279
Construction		912,385	911,428	-	957
Furniture, Fixtures & Equipment		-	-	-	-
Total		1,120,000	1,061,809	53,955	4,236

(a) - All budgets developed by Heery International

Electrical Systems Upgrades Exhibit B Ref # 25

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b	409,767	-	409,767	-
Direct Project Costs:				
Project Management & Other Costs	766,898	761,236	-	5,662
Preconstruction and Design	461,630	456,345	5,285	-
Testing, Inspections, & Other Costs	104,437	96,560	7,877	-
Construction	6,763,267	6,762,168	-	1,100
Furniture, Fixtures & Equipment	-	-	-	-
Total	8,506,000	8,076,309	422,929	6,762

- (a) All budgets developed by Heery International
- (b) Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Health/Science Complex (Supplement to State Capital Outlay Funds) Exhibit B Ref # 11

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	722,608	-	722,608	-
Direct Project Costs:					
Project Management & Other Costs		1,705,684	1,705,588	-	96
Preconstruction and Design		1,713,182	1,636,119	75,205	1,858
Testing, Inspections, & Other Costs		789,209	783,262	-	5,947
Construction		8,603,459	8,594,985	7,642	832
Furniture, Fixtures & Equipment		1,465,858	1,421,337	13,483	31,038
Total		15,000,000	14,141,290	818,938	39,771

(a) - All budgets developed by Heery International

Improvements to Campus Site Finishes Exhibit B Ref #25

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	7,291	-	7,291	-
Direct Project Costs:					
Project Management & Other Costs		-	-	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		61,709	-	-	61,709
Furniture, Fixtures & Equipment		-	-	-	-
Total		69,000	-	7,291	61,709

(a) - All budgets developed by Heery International

Library Reconstruction Project - (Supplement to State Construction Funds) Exhibit B Ref # 5

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 279,408	-	279,408	-
Direct Project Costs:				
Project Management & Other Costs	588,948	582,246	-	6,702
Preconstruction and Design	758,030	588,986	135,279	33,765
Testing, Inspections, & Other Costs	1,029,606	294,737	-	734,869
Construction	2,852,665	2,186,305	-	666,360
Furniture, Fixtures & Equipment	291,343	229,146	-	62,197
Total	5,800,000	3,881,421	414,687	1,503,892

(a) - All budgets developed by Heery International

LRTC Building (Supplement to State Capital Outlay Funds) Exhibit B Ref # 4

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 264,956	-	264,956	-
Direct Project Costs:				
Project Management & Other Costs	803,983	772,397	-	31,586
Preconstruction and Design	133,391	126,667	2,098	4,627
Testing, Inspections, & Other Costs	648,711	624,847	-	23,864
Construction	3,648,959	3,642,368	-	6,591
Furniture, Fixtures & Equipment		-	-	-
Total	5,500,000	5,166,279	267,054	66,668

(a) - All budgets developed by Heery International

M & O Warehouse Project Exhibit B Ref # 18

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	50,583	-	50,583	-
Direct Project Costs:					
Project Management & Other Costs		94,417	94,417	-	-
Preconstruction and Design		80,083	80,083	-	-
Testing, Inspections, & Other Costs		41,049	39,874	-	1,176
Construction		783,868	778,895	-	4,973
Furniture, Fixtures & Equipment		-	-	-	
Total		1,050,000	993,268	50,583	6,149

(a) - All budgets developed by Heery International

North Parking Lot Renovation

Exhibit B Ref # 6,19

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 113,401	-	113,401	-
Direct Project Costs:				
Project Management & Other Costs	76,406	76,406	-	-
Preconstruction and Design	106,000	106,000	-	-
Testing, Inspections, & Other Costs	104,506	65,695	-	38,811
Construction	1,953,688	1,953,688	-	-
Furniture, Fixtures & Equipment		-	-	-
Total	2,354,000	2,201,788	113,401	38,811

(a) - All budgets developed by Heery International

Parking Structure Exhibit B Ref # 19

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	648,381	-	648,381	-
Direct Project Costs:					
Project Management & Other Costs		330,062	194,988	-	135,074
Preconstruction and Design		1,315,000	925,817	271,276	117,908
Testing, Inspections, & Other Costs		234,392	82,076	128,220	24,096
Construction		10,931,357		-	10,931,357
Furniture, Fixtures & Equipment	_	-	-	-	-
Total		13,459,192	1,202,881	1,047,877	11,208,434

(a) - All budgets developed by Heery International

PBX Data Switch & Infrastructure Project Exhibit B Ref # 25

Project Category	Current Budget (a	Cumulative a) Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 72,	261 -	72,261	-
Direct Project Costs:				
Project Management & Other Costs	181,	.061 181,061	-	-
Preconstruction and Design	69,	944 69,944	-	-
Testing, Inspections, & Other Costs		935 935	-	-
Construction	594,	400 594,400	-	-
Furniture, Fixtures & Equipment	581	399 576,710	3,795	894
Total	1,500,	.000 1,423,050	76,056	894

(a) - Budget developed by District Chief Technology Officer and Heery International

PE Annex Project

Exhibit B Ref # 16

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 23,488		23,488	-
Direct Project Costs:				
Project Management & Other Costs	40,745	40,745	-	-
Preconstruction and Design	22,566	22,400	-	166
Testing, Inspections, & Other Costs	10,838	-	-	10,838
Construction	295,940	294,792	-	1,148
Furniture, Fixtures & Equipment	51,423	51,077	-	346
Total	445,000	409,015	23,488	12,497

(a) - All budgets developed by Heery International

PE Facilities Renovation (Bleachers) Exhibit B Ref # 16

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 186,914	-	186,914	-
Direct Project Costs:				
Project Management & Other Costs	470,923	177,024	-	293,900
Preconstruction and Design	557,800	356,133	-	201,667
Testing, Inspections, & Other Costs	21,507	5,831	-	15,676
Construction	2,402,855	566,099	-	1,836,756
Furniture, Fixtures & Equipment	40,000	-	-	40,000
Total	3,680,000	1,105,087	186,914	2,387,999

(a) - All budgets developed by Heery International

Piped Utilities Systems Upgrades Exhibit B Ref # 25

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 67,443	-	67,443	-
Direct Project Costs:				
Project Management & Other Costs	33,771	27,183	-	6,588
Preconstruction and Design	203,317	81,286	15,200	106,831
Testing, Inspections, & Other Costs	162,983	17,037	-	145,946
Construction	918,657	413,669	-	504,988
Furniture, Fixtures & Equipment	13,829	-	-	13,829
Total	1,400,000	539,175	82,643	778,182

(a) - All budgets developed by Heery International

Retirement of Capital Financing Exhibit B Ref #22

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	-	-	-	-
Direct Project Costs:				
Retire Capital Debt Financing	1,748,690	1,748,690	-	
Total	1,748,690	1,748,690	-	-

No planning and development costs allocated to this project.

Roofing Projects Exhibit B Ref # 13

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	57,854	-	57,854	-
Direct Project Costs:					
Project Management & Other Costs		55,000	52,459	-	2,541
Preconstruction and Design		10,000	-	-	10,000
Testing, Inspections, & Other Costs		10,717	-	-	10,717
Construction		1,066,429	1,060,013	-	6,416
Furniture, Fixtures & Equipment		-	-	-	-
Total		1,200,000	1,112,472	57,854	29,674

(a) - All budgets developed by Heery International

Track & Field Project Exhibit B Ref # 16

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 155,601	-	155,601	-
Direct Project Costs:				
Project Management & Other Costs	85,767	85,767	-	-
Preconstruction and Design	197,804	197,804	-	-
Testing, Inspections, & Other Costs	70,143	70,143	-	-
Construction	2,578,853	2,555,777	-	23,076
Furniture, Fixtures & Equipment	141,832	141,832	-	-
Total	3,230,000	3,051,323	155,601	23,076

(a) - All budgets developed by Heery International

Special Repair & Scheduled Maintenance Projects

Exhibit B # - various

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	11,034	-	11,034	-
Direct Project Costs:				
Repair/Replace Storm Drains 19427	42,911	37,881	-	5,030
Replace Fire Alarm Gym - 19446	171,329	151,348	-	19,981
Unallocated Special Repairs 19132	4,726	-	-	4,726
Total	230,000	189,229	11,034	29,737

(a) - All budgets developed by Heery International

Suspended Projects

Exhibit B # - various

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	2,746	-	2,746	-
Direct Project Costs:					
Conejo Center Project		9,057	8,097	-	960
Admin Building Renovation		1,472	1,316	-	156
Student Union Modernization		24,961	22,000	-	2,961
New Fine Arts & Music Facility		49,764	46,822	-	2,942
Total		88,000	78,235	2,746	7,019

(a) - All budgets developed by Heery International

(b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

At the beginning of the Measure S program, it was necessary to determine how many of the projects included in the Measure S ballot language could feasibly be accomplished. To that end, all projects required some initial preliminary and/or schematic design work and cost estimating in order to develop meaningful project budgets. In April 2005, each campus, in consideration of their respective Educational and Facilities Master Plans, recommended a priority list of projects to the Board for approval. Since that time, bond projects have been added or modified through monthly Board action. Although these particular projects are currently considered suspended, the initial work that was completed is still relevant and available, should these projects be re-activated later through Board action.

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF SEPTEMBER 30, 2012

OXNARD COLLEGE

Oxnard College Summary Bond Projects* As of September 30, 2012

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs: (see note below)				
Project Planning & Development	5,998,610	-	5,998,610	-
Direct Project Costs:				
Project Management & Other Costs	7,535,885	6,443,562	9,615	1,082,708
Preconstruction and Design	9,362,743	8,534,339	673,196	155,208
Testing, Inspections, & Other Costs	4,726,390	4,630,377	20,560	75,453
Construction	84,506,121	72,415,000	428,863	11,662,258
Furniture, Fixtures & Equipment	6,170,298	4,085,004	186,710	1,898,584
Sub Total	118,300,047	96,108,282	7,317,554	14,874,211
Allocated Bond Interest Revenue**	61,722			61,722
Total	118,361,769	96,108,282	7,317,554 103,425,836	14,935,933

* includes \$255K for the Fire/Sheriff/Police Training Academy project

Indirect Planning and Development (P&D) costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is assessed to all but the "Retire Capital Financing" project, "Community Student Services Center" project and is fully encumbered.

**At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.

Auto Technology Project

Exhibit B Ref # 31

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 76,594		76,594	-
Direct Project Costs:		-		
Project Management & Other Costs	38,332	33,574	-	4,758
Preconstruction and Design	151,192	148,538	-	2,654
Testing, Inspections, & Other Costs	85,904	49,392	-	36,512
Construction	1,047,978	1,047,617	-	361
Furniture, Fixtures & Equipment	<u> </u>	-	-	-
Total	1,400,000	1,279,122	76,594	44,284

(a) - All budgets developed by Heery International

Bookstore Renovation & Expansion

Exhibit B Ref # 31

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 1,212	-	1,212	-
Direct Project Costs:				
Project Management & Other Costs	12,287	12,287	-	-
Preconstruction and Design	8,155	8,155	-	-
Testing, Inspections, & Other Costs	503	-	-	503
Construction	-	-	-	-
Furniture, Fixtures & Equipment		-	-	-
Total	22,157	20,442	1,212	503

(a) - All budgets developed by Heery International

Child Development Center Renovations Exhibit B Ref # 31

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b	b) 80,423	-	80,423	-
Direct Project Costs:				
Project Management & Other Costs	62,067	62,067	-	-
Preconstruction and Design	94,128	94,128	-	-
Testing, Inspections, & Other Costs	21,768	1,185	-	20,583
Construction	1,181,252	1,181,252	-	-
Furniture, Fixtures & Equipment	30,362	30,362	-	-
Total	1,470,000	1,368,994	80,423	20,583

(a) - All budgets developed by Heery International

Community Student Services Center (Supplement to COP) Exhibit B Ref # 26

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	-	-	-	-
Direct Project Costs:				
Project Management & Other Costs	1,354	1,354	-	-
Preconstruction and Design	123,263	119,463	3,800	-
Testing, Inspections, & Other Costs	57,829	56,389	1,440	-
Construction	1,470,482	1,447,897	35,800	(13,216)
Furniture, Fixtures & Equipment	92,072	92,072	-	-
Total *	1,745,000	1,717,176	41,040	(13,216)

No planning and development costs allocated to this project as it was substantially complete.

* Budget transfer of \$155,000 pending October BOT 10/9/12 from Student Services Center budget

Dental Hygiene - New Construction

Exhibit B Ref # 26

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	415,794	-	415,794	-
Direct Project Costs:					
Project Management & Other Costs		685,000	78,941	-	606,059
Preconstruction and Design		743,300	492,234	234,225	16,841
Testing, Inspections, & Other Costs		230,071	1,028	3,759	225,284
Construction		4,556,835	-	-	4,556,835
Furniture, Fixtures & Equipment		1,000,000	-	-	1,000,000
Total		7,631,000	572,203	653,779	6,405,018

(a) - All budgets developed by Heery International

Electrical System Upgrades

Exhibit B Ref # 42

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development ((b) 159,906	-	159,906	-
Direct Project Costs:				
Project Management & Other Costs	424,198	423,429	-	768
Preconstruction and Design	177,442	176,767	425	250
Testing, Inspections, & Other Costs	12,992	9,980	-	3,012
Construction	2,148,263	2,128,580	-	19,683
Furniture, Fixtures & Equipment		-	-	-
Total	2,922,800	2,738,756	160,331	23,713

(a) - All budgets developed by Heery International

Regional Fire/Sheriff/Police Training Academy (Oxnard College Share) Exhibit B Ref # 1

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	13,495	-	13,495	-
Direct Project Costs:					
Project Management & Other Costs		-	-	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		241,521	189,234	52,287	-
Furniture, Fixtures & Equipment		-	-	-	-
Total		255,016	189,234	65,782	-

(a) - All budgets developed by Heery International

Gymnasium Renovation Exhibit B Ref # 31

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 55,585	-	55,585	-
Direct Project Costs:				
Project Management & Other Costs	Incl w/athletic field	S		
Preconstruction and Design	67,614	67,614	-	-
Testing, Inspections, & Other Costs	76,961	53,079	-	23,881
Construction	771,663	771,663	-	-
Furniture, Fixtures & Equipment	44,177	44,177	-	-
Total	1,016,000	936,533	55,585	23,881

(a) - All budgets developed by Heery International

Improvements to Campus Site Finishes Exhibit B Ref # 42

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	10,942	-	10,942	-
Direct Project Costs:					
Project Management & Other Costs		8,911	-	-	8,911
Preconstruction and Design		111,480	104,034	-	7,446
Testing, Inspections, & Other Costs		-	-	-	-
Construction		172,677	-	-	172,677
Furniture, Fixtures & Equipment		5,990	5,990	-	-
Total		310,000	110,024	10,942	189,034

(a) - All budgets developed by Heery International

LRC Phone MDF Renovation Exhibit B Ref # 42

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b	45,409	-	45,409	-
Direct Project Costs:				
Project Management & Other Costs	123,195	123,195	-	-
Preconstruction and Design	79,097	79,097	-	-
Testing, Inspections, & Other Costs	69,320	35,494	-	33,826
Construction	482,322	482,322	-	-
Furniture, Fixtures & Equipment	30,657	30,657	-	-
Total	830,000	750,765	45,409	33,826

(a) - All budgets developed by Heery International

LRC New Construction Exhibit B Ref # 26

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (I) 1,222,162	-	1,222,162	-
Direct Project Costs:				
Project Management & Other Costs	1,896,205	1,877,933	9,615	8,657
Preconstruction and Design	2,687,001	2,482,076	195,333	9,592
Testing, Inspections, & Other Costs	1,010,020	997,628	8,251	4,141
Construction	13,478,612	13,313,730	146,654	18,227
Furniture, Fixtures & Equipment	1,935,000	1,655,916	141,713	137,371
Total	22,229,000	20,327,283	1,723,728	177,988

(a) - All budgets developed by Heery International

LRC Renovation

Exhibit B Ref # 27

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	432,207	-	432,207	-
Direct Project Costs:					
Project Management & Other Costs		507,998	109,618	-	398,380
Preconstruction and Design		744,477	485,160	190,742	68,575
Testing, Inspections, & Other Costs		375,318	1,922	4,750	368,646
Construction		5,140,000	-	-	5,140,000
Furniture, Fixtures & Equipment		700,000	-	-	700,000
Total		7,900,000	596,700	627,699	6,675,601

(a) - All budgets developed by Heery International

Maintenance Warehouse (Supplement to State Capital Outlay Funds) Exhibit B Ref # 38

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (I	o) 72,217	-	72,217	-
Direct Project Costs:				
Project Management & Other Costs	210,235	210,235	-	-
Preconstruction and Design	70,682	66,671	-	4,011
Testing, Inspections, & Other Costs	66,169	65,455	-	714
Construction	900,697	900,554	-	143
Furniture, Fixtures & Equipment		-	-	-
Total	1,320,000	1,242,916	72,217	4,867

(a) - All budgets developed by Heery International

North Parking Lot Renovation (Storm Drain Improvements) Exhibit B Ref # 37

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 221,575	-	221,575	-
Direct Project Costs:				
Project Management & Other Costs	169,985	169,985	-	-
Preconstruction and Design	291,230	291,230	-	-
Testing, Inspections, & Other Costs	69,108	67,290	-	1,818
Construction	3,237,171	3,216,013	-	21,158
Furniture, Fixtures & Equipment	60,930	60,930	-	-
Total	4,050,000	3,805,449	221,575	22,976

(a) - All budgets developed by Heery International

PBX Data Switch & Infrastructure Project Exhibit B Ref # 42

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	82,065	-	82,065	-
Direct Project Costs:					
Project Management & Other Costs		224,463	224,463	-	-
Preconstruction and Design		6,250	6,250	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		526,728	526,728	-	-
Furniture, Fixtures & Equipment		660,494	650,267	9,197	1,030
Total		1,500,000	1,407,708	91,262	1,030

(a) - Budget developed by District Chief Technology Officer and Heery International

Performing Arts Classroom & Auditorium (Supplement to State Capital Outlay Funds) Exhibit B Ref # 34

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	910,707	-	910,707	-
Direct Project Costs:					
Project Management & Other Costs		1,252,676	1,211,364	-	41,312
Preconstruction and Design		1,432,604	1,383,603	48,875	126
Testing, Inspections, & Other Costs		1,163,934	1,130,349	-	33,585
Construction		11,361,757	11,342,689	976	18,092
Furniture, Fixtures & Equipment		524,464	475,635	-	48,829
Total		16,646,142	15,543,640	960,558	141,944

(a) - All budgets developed by Heery International

Piped Utilities Systems Upgrades Exhibit B Ref # 42

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	211,683	-	211,683	-
Direct Project Costs:					
Project Management & Other Costs		2,022	2,022	-	-
Preconstruction and Design		273,255	268,653	-	4,602
Testing, Inspections, & Other Costs		192,500	192,500	-	-
Construction		3,189,730	3,178,407	-	11,323
Furniture, Fixtures & Equipment		-	-	-	-
Total		3,869,191	3,641,582	211,683	15,926

(a) - All budgets developed by Heery International

Renovation of Athletic Fields Exhibit B Ref # 31

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 436,584	-	436,584	-
Direct Project Costs:				
Project Management & Other Costs	309,843	247,621	-	62,222
Preconstruction and Design	622,460	598,431	3,590	20,439
Testing, Inspections, & Other Costs	318,461	274,777	-	43,684
Construction	6,096,129	6,093,970	-	2,159
Furniture, Fixtures & Equipment	196,523	196,523	-	-
Total	7,980,000	7,411,322	440,174	128,504

(a) - All budgets developed by Heery International

Retirement of Capital Financing Exhibit B Ref #39

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	-	-	-	-
Direct Project Costs:				
Retire Capital Debt Financing	5,875,825	5,875,825	-	
Total	5,875,825	5,875,825	-	-

No planning and development costs allocated to this project.

Student Services Center Exhibit B Ref # 32

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	1,499,552	-	1,499,552	-
Direct Project Costs:				
Project Management & Other Costs	1,531,491	1,519,896	-	11,595
Preconstruction and Design	1,679,113	1,676,770	5	2,338
Testing, Inspections, & Other Costs	975,532	975,325	-	207
Construction	21,860,590	20,800,637	227,506	832,447
Furniture, Fixtures & Equipment	889,629	886,652	-	2,977
Total *	28,435,907	25,859,280	1,727,063	849,564

(a) - All budgets developed by Heery International

(b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

* Budget transfer of \$155,000 pending October BOT Meeting 10/9/12 to Community Student Services Center budget

Special Repair & Scheduled Maintenance Projects

Exhibit B # - various

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	46,121	-	46,121	-
Direct Project Costs:				
Unallocated Projects	86,525	-	-	86,525
Campuswide Special Repair Projects	177,614	175,431	-	2,183
Campuswide Scheduled Maintenance	501,749	469,933	-	31,816
Total	812,009	645,364	46,121	120,524

(a) - All budgets developed by Heery International

Suspended Projects

Exhibit B Ref - various

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	4,377	-	4,377	-
Direct Project Costs:				
North Lot Restroom Project	36,861	35,234	-	1,627
Health/Science Center Project	7,750	5,523	-	2,227
Classroom Building Project	31,012	27,207	-	3,805
Total	80,000	67,964	4,377	7,659

(a) - All budgets developed by Heery International

(b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

At the beginning of the Measure S program, it was necessary to determine how many of the projects included in the Measure S ballot language could feasibly be accomplished. To that end, all projects required some initial preliminary and/or schematic design work and cost estimating in order to develop meaningful project budgets. In April 2005, each campus, in consideration of their respective Educational and Facilities Master Plans, recommended a priority list of projects to the Board for approval. Since that time, bond projects have been added or modified through monthly Board action. Although these particular projects are currently considered suspended, the initial work that was completed is still relevant and available, should these projects be re-activated later through Board action.

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF SEPTEMBER 30, 2012

VENTURA COLLEGE

Ventura College Summary Bond Projects* As of September 30, 2012

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs: (see note below)				
Project Planning & Development	6,192,715	-	6,192,715	-
Direct Project Costs:				
Project Management & Other Costs	9,297,176	8,030,427	2,057	1,264,692
Preconstruction and Design	8,201,221	7,226,427	669,595	305,199
Testing, Inspections, & Other Costs	4,976,057	3,847,719	50,819	1,077,519
Construction	88,277,071	69,980,113	812,439	17,484,519
Furniture, Fixtures & Equipment	7,129,525	3,965,775	34,167	3,129,583
Sub Total	124,073,765	93,050,461	7,761,792	23,261,512
Allocated Bond Interest Revenue**	951,873			951,873
Total	125,025,638	93,050,461	7,761,792 100,812,253	24,213,385

* includes \$1,020,066 for the Fire/Sheriff Training Academy project

Indirect Project Planning and Development costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is assessed to all but the "Retire Capital Financing' project. The entire P&D budget is fully encumbered.

**At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.

Advanced Technology, General Purpose Classrooms and Health Science Center Exhibit B Ref # 44, 46, 47

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	2,365,500	-	2,365,500	-
Direct Project Costs:					
Project Management & Other Costs		3,114,789	3,111,010	-	3,779
Preconstruction and Design		2,442,534	2,319,620	3,932	118,982
Testing, Inspections, & Other Costs		2,040,389	2,022,911	10,381	7,097
Construction		33,842,628	33,787,075	38,000	17,553
Furniture, Fixtures & Equipment		2,420,000	2,237,199	14,494	168,307
Total		46,225,840	43,477,814	2,432,307	315,719

(a) - All budgets developed by Heery International

Applied Sciences Building

Exhibit B Ref # 47

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	940,590		940,590	-
Direct Project Costs:				
Project Management & Other Costs	1,300,000	213,610	-	1,086,390
Preconstruction and Design	1,080,500	843,957	227,037	9,506
Testing, Inspections, & Other Costs	478,910	16,075	6,980	455,855
Construction	12,000,000	472,482	166,518	11,361,000
Furniture, Fixtures & Equipment	2,700,000	8,703	3,403	2,687,894
Total	18,500,000	1,554,827	1,344,528	15,600,646

(a) - All budgets developed by Heery International

Athletic Field Renovation Project Exhibit B Ref # 51

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	552,796	-	552,796	-
Direct Project Costs:					
Project Management & Other Costs		432,175	422,578	-	9,598
Preconstruction and Design		703,810	688,218	15,143	448
Testing, Inspections, & Other Costs		480,165	460,618	6,764	12,783
Construction		8,448,803	8,287,349	-	161,454
Furniture, Fixtures & Equipment		254,916	203,645	-	51,271
Total		10,872,665	10,062,407	574,703	235,555

(a) - All budgets developed by Heery International

Communications Building F Modernization (Supplement to State Capital Outlay Funds) Exhibit B Ref # 49

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 23,150	-	23,150	-
Direct Project Costs:				
Project Management & Other Costs	179,575	179,575	-	-
Preconstruction and Design	61,135	56,048	100	4,986
Testing, Inspections, & Other Costs	68,820	68,272	-	548
Construction	45,625	18,993	-	26,632
Furniture, Fixtures & Equipment	77,031	69,043	-	7,988
Total	455,335	391,931	23,250	40,154

(a) - All budgets developed by Heery International

Electrical System Upgrades Exhibit B Ref # 60

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 55,927	-	55,927	-
Direct Project Costs:				
Project Management & Other Costs	27,603	-	-	27,603
Preconstruction and Design	113,309	103,225	3,525	6,559
Testing, Inspections, & Other Costs	52,408	-	-	52,408
Construction	850,753	22,452	-	828,301
Furniture, Fixtures & Equipment		-	-	-
Total	1,100,000	125,677	59,452	914,871

(a) - All budgets developed by Heery International

East Parking Lot Renovation Exhibit B Ref # 55

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	84,907	-	84,907	-
Direct Project Costs:					
Project Management & Other Costs		107,762	107,762	-	-
Preconstruction and Design		45,539	41,500	-	4,039
Testing, Inspections, & Other Costs		118,962	64,690	-	54,273
Construction		1,312,830	1,312,830	-	-
Furniture, Fixtures & Equipment		-	-	-	-
Total		1,670,000	1,526,782	84,907	58,311

(a) - All budgets developed by Heery International

Regional Fire/Sheriff/Police Training Academy (Ventura College Share) Exhibit B Ref # 1

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	50,111	-	50,111	-
Direct Project Costs:					
Project Management & Other Costs		-	-	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		969,955	969,955	-	-
Furniture, Fixtures & Equipment		-	-	-	-
Total		1,020,066	969,955	50,111	-

(a) - All budgets developed by Heery International

Food Service Renovations Exhibit B Ref # 56

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	106,770	-	106,770	-
Direct Project Costs:					
Project Management & Other Costs		135,034	135,034	-	-
Preconstruction and Design		195,629	195,629	-	-
Testing, Inspections, & Other Costs		105,366	55,683	-	49,684
Construction		1,501,498	1,494,956	-	6,542
Furniture, Fixtures & Equipment		55,703	55,548	-	155
Total		2,100,000	1,936,849	106,770	56,381

(a) - All budgets developed by Heery International

Improvements to Campus Site Finishes Exhibit B Ref # 60

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	4,067	-	4,067	-
Direct Project Costs:					
Project Management & Other Costs		-	-	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		75,933	-	-	75,933
Furniture, Fixtures & Equipment		-	-	-	-
Total		80,000	-	4,067	75,933

(a) - All budgets developed by Heery International

Learning Resources Center (Supplement to State Capital Outlay Funds) Exhibit B Ref # 48

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 147,104	-	147,104	-
Direct Project Costs:				
Project Management & Other Costs	1,062,161	1,053,824	-	8,337
Preconstruction and Design	264,375	264,354	-	21
Testing, Inspections, & Other Costs	119,070	74,388	-	44,682
Construction	1,236,702	1,220,250	-	16,452
Furniture, Fixtures & Equipment	35,588	27,860	-	7,729
Total	2,865,000	2,640,675	147,104	77,221

(a) - All budgets developed by Heery International

LRC Secondary & Tertiary Effects Exhibit B Ref # 49

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 250,146	-	250,146	-
Direct Project Costs:				
Project Management & Other Costs	395,498	395,498	-	-
Preconstruction and Design	119,004	114,847	1,157	3,000
Testing, Inspections, & Other Costs	214,848	214,146	-	702
Construction	3,757,638	3,749,144	-	8,494
Furniture, Fixtures & Equipment	182,866	182,743	-	123
Total	4,920,000	4,656,378	251,303	12,319

(a) - All budgets developed by Heery International

M & O Renovation Exhibit B Ref # 54

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	16,635	-	16,635	-
Direct Project Costs:					
Project Management & Other Costs		29,000	1,038	-	27,962
Preconstruction and Design		244,000	14,967	196,808	32,225
Testing, Inspections, & Other Costs		31,048	-	-	31,048
Construction		6,509	-	-	6,509
Furniture, Fixtures & Equipment	_	-	-	-	-
Total		327,192	16,005	213,443	97,744

(a) - All budgets developed by Heery International

Modernization of S Building Exhibit B Ref # 47

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 249,933	-	249,933	-
Direct Project Costs:				
Project Management & Other Costs	393,001	391,043	-	1,958
Preconstruction and Design	492,858	475,588	7,396	9,873
Testing, Inspections, & Other Costs	343,032	284,385	-	58,647
Construction	3,262,975	3,151,777	2,879	108,319
Furniture, Fixtures & Equipment	174,000	140,326	23	33,650
Total	4,915,799	4,443,119	260,231	212,449

(a) - All budgets developed by Heery International

Modernization Studio Arts Building H Exhibit B Ref # 53

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	264,382	-	264,382	-
Direct Project Costs:					
Project Management & Other Costs		100,000	89,756	-	10,244
Preconstruction and Design		333,500	233,524	89,465	10,511
Testing, Inspections, & Other Costs		248,118	-	2,831	245,287
Construction		4,154,000	-	-	4,154,000
Furniture, Fixtures & Equipment		100,000	-	-	100,000
Total		5,200,000	323,280	356,678	4,520,042

(a) - All budgets developed by Heery International

PBX Data Switch & Infrastructure Project Exhibit B Ref # 60

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (o) 76,264		76,264	-
Direct Project Costs:				
Project Management & Other Costs	195,665	195,665	-	-
Preconstruction and Design	5,700	5,700	-	-
Testing, Inspections, & Other Costs	-	-	-	-
Construction	561,307	561,307	-	-
Furniture, Fixtures & Equipment	661,064	660,098	399	567
Total	1,500,000	1,422,770	76,663	567

(a) - Budget developed by District Chief Technology Officer and Heery International

Piped Utility System Upgrades/Infrastructure Exhibit B Ref # 60

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 41,183	-	41,183	-
Direct Project Costs:				
Project Management & Other Costs	19,122	1,092	-	18,030
Preconstruction and Design	83,771	38,583	7,098	38,090
Testing, Inspections, & Other Costs	56,827	-	3,200	53,627
Construction	609,097	-	213,357	395,740
Furniture, Fixtures & Equipment		-	-	-
Total	810,000	39,675	264,838	505,487

(a) - All budgets developed by Heery International

Renovation of Theater Building G Exhibit B Ref # 43

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	b) 817,652	-	817,652	-
Direct Project Costs:				
Project Management & Other Costs	1,480,115	1,420,900	2,057	57,158
Preconstruction and Design	1,940,337	1,757,271	117,934	65,131
Testing, Inspections, & Other Costs	561,163	537,250	20,663	3,250
Construction	11,182,728	10,666,232	391,684	124,812
Furniture, Fixtures & Equipment	400,000	312,252	15,848	71,900
Total	16,381,995	14,693,905	1,365,839	322,251

(a) - All budgets developed by Heery International

Retirement of Capital Financing Exhibit B Ref #57

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	-	-	-	-
Direct Project Costs:				
Retire Capital Debt Financing	2,237,873	2,237,873	-	<u> </u>
Total	2,237,873	2,237,873	-	-

No planning and development costs allocated to this project.

Science Building Upgrades Exhibit B Ref # 47

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 9,406	-	9,406	-
Direct Project Costs:				
Project Management & Other Costs	30,318	30,318	-	-
Preconstruction and Design	7,470	7,470	-	-
Testing, Inspections, & Other Costs	4,448	216	-	4,232
Construction	65,000	65,000	-	-
Furniture, Fixtures & Equipment	68,358	68,358	-	
Total	185,000	171,362	9,406	4,232

(a) - All budgets developed by Heery International

Swimming Pool Repair/Demolition Exhibit B Ref # 51

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	44,132	-	44,132	-
Direct Project Costs:					
Project Management & Other Costs		60,916	58,228	-	2,688
Preconstruction and Design		67,750	65,926	-	1,824
Testing, Inspections, & Other Costs		52,483	49,085	-	3,398
Construction		642,724	642,084	-	640
Furniture, Fixtures & Equipment		-	-	-	
Total		868,005	815,323	44,132	8,550

(a) - All budgets developed by Heery International

Special Repair & Scheduled Maintenance Projects

Exhibit B Ref - Various

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	79,502	-	79,502	-
Direct Project Costs:				
Fire Access Road	28,317	28,317	-	-
Painting of H Bldg	37,956	12,910	-	25,046
Unallocated Special Repairs	25,732	-	-	25,732
Replace Elect. Transformer	53,157	53,157	-	-
Reroof H Bldg Fine Arts #14	106,583	106,583	-	-
Reroof F Bldg #42	61,822	61,822	-	-
Replace Roofs, DP & AP #10 #3	66,084	66,084	-	-
Replace HVAC F Bld #42	122,346	122,346	-	-
Replace HVAC H Bldg #14	113,976	-	-	113,976
Replace HVAC Admin Bldg #2	187,730	187,730	-	-
Repl Roof Aquatic Facility #45	99,737	99,517	-	220
Repl Elect. Transformer Bldg #5	70,425	70,425	-	-
Paint Exterior Science Bldg #4	81,249	54,088	-	27,161
Repl Elect. Transformer Q Bldg #25	457,379	457,379	-	-
Total	1,591,995	1,320,358	79,502	192,135

(a) - All budgets developed by Heery International

Suspended Projects

Exhibit B Ref - Various

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	12,558	-	12,558	-
Direct Project Costs:					
Science Building		116,073	107,453	-	8,620
Storage Warehouse Renovation		64,632	64,632	-	-
West Parking Lot		53,737	51,411	-	2,326
Total		247,000	223,496	12,558	10,946

(a) - All budgets developed by Heery International

(b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

At the beginning of the Measure S program, it was necessary to determine how many of the projects included in the Measure S ballot language could feasibly be accomplished. To that end, all projects required some initial preliminary and/or schematic design work and cost estimating in order to develop meaningful project budgets. In April 2005, each campus, in consideration of their respective Educational and Facilities Master Plans, recommended a priority list of projects to the Board for approval. Since that time, bond projects have been added or modified through monthly Board action. Although these particular projects are currently considered suspended, the initial work that was completed is still relevant and available, should these projects be re-activated later through Board action.

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF SEPTEMBER 30, 2012

CAMARILLO REGIONAL FIRE, SHERIFF & POLICE EDUCATION AND TRAINING ACADEMY

Fire, Sheriff Police Educational and Training Academy Current Project Budget As of September 30, 2012

Regional Fire, Sheriff & Police Education and Training Academy Exhibit B Ref # 1

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	1,225,134	-	1,225,134	-
Direct Project Costs:					
Project Management & Other Costs		1,723,907	1,721,498	-	2,409
Preconstruction and Design		2,788,103	2,684,835	102,060	1,207
Testing, Inspections, & Other Costs		676,021	663,249	31,030	(18,258)
Construction		18,817,718	18,430,681	386,476	561
Furniture, Fixtures & Equipment		874,241	872,844	1,321	76
PBX Data Switch Project Share		500,000	480,393	19,558	49
Sub Total		26,605,124	24,853,500	1,765,580	(13,956)
Allocated Bond Interest Revenue*		164,680			164,680
Grand Total		26,769,804	24,853,500	1,765,580 26,619,080	150,724

(a) - All budgets developed by Heery International. Budgets and actuals reflect commitment of \$255,016 and \$1,020,066 from Oxnard College and Ventura College allocations, respectively, per Board actions in July & August 2010.

(b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

*At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.