# CITIZENS' OVERSIGHT COMMITTEE MEETING JANUARY 16, 2013



MEASURE S BOND FINANCIAL STATUS REPORT AS OF DECEMBER 31, 2012

## VENTURA COUNTY COMMUNITY COLLEGE DISTRICT MEASURE S BOND FINANCIAL STATUS REPORT

#### **TABLE OF CONTENTS**

	PAGE(S)
SUMMARY OF EXPENDITURES	1
EXPENDITURES BY SITE	
MOORPARK COLLEGE	2-25
OXNARD COLLEGE	26-49
VENTURA COLLEGE	50-73
CAMARILLO REGIONAL FIRE, SHERIFF & POLICE EDUCATION AND TRAINING ACADEMY	74-75

## VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF DECEMBER 31, 2012

Site	Measure S Allocation *	% of Total Bond	Total Expended/Encumbered
Moorpark College	111,217,207	29.3%	106,118,283
Oxnard College	118,389,555	31.1%	103,605,459
Ventura College	125,055,033	32.9%	101,201,929
Regional Fire, Sheriff & Police Education and Training Academy	25,500,708	6.7%	25,355,950
Grand Total	380,162,503	100.00%	336,281,621
Other Sources Edison Server Virtualization Incentive			18,816

#### Note:

<sup>\*</sup>Original Measure S was approved for \$356,347,814. Bond project budgets have been subsequently increased through Board of Trustees actions by \$23,814,689 from accumulated bond interest.

## VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF DECEMBER 31, 2012

MOORPARK COLLEGE

#### Moorpark College Bond Projects Summary Bond Projects As of December 31, 2012

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs: (see note below)				
Project Planning & Development	5,231,679	-	5,231,679	-
Direct Project Costs:				
Project Management & Other Costs	7,800,701	7,726,527	1,000	73,174
Preconstruction and Design	8,921,652	8,158,431	468,509	294,712
Testing, Inspections, & Other Costs	5,480,575	4,100,242	308,622	1,071,711
Construction	79,467,000	64,592,557	11,797,562	3,076,881
Furniture, Fixtures & Equipment	4,058,308	3,719,371	13,783	325,154
Sub Total	110,959,915	88,297,128	17,821,155	4,841,632
Allocated Bond Interest Revenue*	257,292			257,292
Total	111,217,207	88,297,128	17,821,155 106,118,283	5,098,924

Indirect Planning and Development (P&D) costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is assessed to all but the "Retire Capital Financing" project and the entire P&D budget is fully encumbered.

<sup>\*</sup>At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.

#### Academic Center Exhibit B Ref # 7

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	1,187,485	-	1,187,485	-
Direct Project Costs:					
Project Management & Other Costs		950,219	939,793	1,000	9,427
Preconstruction and Design		1,894,804	1,851,418	26,372	17,014
Testing, Inspections, & Other Costs		951,548	852,680	-	98,868
Construction		18,515,944	18,397,261	-	118,683
Furniture, Fixtures & Equipment		1,150,000	978,380	-	171,620
Total		24,650,000	23,019,531	1,214,857	415,612

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

## Child Development Center (Supplement to State Capital Outlay Funds) Exhibit B Ref # 15

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	270,921	-	270,921	-
Direct Project Costs:					
Project Management & Other Costs		453,676	453,676	-	-
Preconstruction and Design		102,917	102,876	-	41
Testing, Inspections, & Other Costs		507,120	507,120	-	-
Construction		4,289,179	4,250,948	-	38,231
Furniture, Fixtures & Equipment		-	-	-	
Total		5,623,813	5,314,620	270,921	38,272

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

## Concrete Walkway Repairs Exhibit B Ref # 6

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	14,986		14,986	-
Direct Project Costs:					
Project Management & Other Costs		1,465	1,465	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		388,549	388,549	-	-
Furniture, Fixtures & Equipment		-	-	-	
Total		405,000	390,014	14,986	-

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

## **EATM Project** Exhibit B Ref # 17

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	630,596	-	630,596	-
Direct Project Costs:					
Project Management & Other Costs		1,273,661	1,272,307	-	1,354
Preconstruction and Design		1,387,088	1,371,151	12,443	3,494
Testing, Inspections, & Other Costs		640,314	629,900	872	9,542
Construction		9,035,717	8,911,231	48,983	75,503
Furniture, Fixtures & Equipment		322,624	316,899	300	5,425
Total		13,290,000	12,501,488	693,194	95,318

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

## **EATM Storm Drain** Exhibit B Ref # 17/25

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	53,955	-	53,955	-
Direct Project Costs:					
Project Management & Other Costs		46,660	46,660	-	-
Preconstruction and Design		97,440	97,440	-	-
Testing, Inspections, & Other Costs		9,560	6,281	-	3,279
Construction		912,385	911,428	-	957
Furniture, Fixtures & Equipment		-	-	-	
Total		1,120,000	1,061,809	53,955	4,236

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### **Electrical Systems Upgrades**

Exhibit B Ref # 25

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	409,767	-	409,767	-
Direct Project Costs:					
Project Management & Other Costs		766,898	761,236	-	5,662
Preconstruction and Design		461,630	456,345	5,285	-
Testing, Inspections, & Other Costs		97,437	96,560	-	877
Construction		6,770,267	6,770,045	-	223
Furniture, Fixtures & Equipment		-	-	-	-
Total		8,506,000	8,084,186	415,052	6,762

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

## Health/Science Complex (Supplement to State Capital Outlay Funds) Exhibit B Ref # 11

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b	722,608	-	722,608	-
Direct Project Costs:				
Project Management & Other Costs	1,705,684	1,705,588	-	96
Preconstruction and Design	1,713,182	1,636,119	75,205	1,858
Testing, Inspections, & Other Costs	789,209	783,262	-	5,947
Construction	8,603,459	8,594,985	7,642	832
Furniture, Fixtures & Equipment	1,465,858	1,421,337	13,483	31,038
Total	15,000,000	14,141,290	818,938	39,771

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### Improvements to Campus Site Finishes

Exhibit B Ref #25

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	7,291	-	7,291	-
Direct Project Costs:					
Project Management & Other Costs		-	-	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		61,709	-	-	61,709
Furniture, Fixtures & Equipment		-	-	-	
Total		69,000	-	7,291	61,709

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Library Reconstruction Project - (Supplement to State Construction Funds) Exhibit B Ref # 5

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	279,408	-	279,408	-
Direct Project Costs:					
Project Management & Other Costs		638,948	636,030	-	2,918
Preconstruction and Design		758,030	636,102	101,478	20,451
Testing, Inspections, & Other Costs		979,606	294,737	-	684,869
Construction		2,852,665	2,186,305	-	666,360
Furniture, Fixtures & Equipment		291,343	229,146	-	62,197
Total		5,800,000	3,982,320	380,886	1,436,794

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

## LRTC Building (Supplement to State Capital Outlay Funds) Exhibit B Ref # 4

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	264,956	-	264,956	-
Direct Project Costs:					
Project Management & Other Costs		803,983	772,397	-	31,586
Preconstruction and Design		133,391	128,764	-	4,627
Testing, Inspections, & Other Costs		648,711	624,847	-	23,864
Construction		3,648,959	3,642,368	-	6,591
Furniture, Fixtures & Equipment		-	-	-	<u>-</u>
Total		5,500,000	5,168,376	264,956	66,668

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### M & O Warehouse Project Exhibit B Ref # 18

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	50,583	-	50,583	-
Direct Project Costs:					
Project Management & Other Costs		94,417	94,417	-	-
Preconstruction and Design		80,083	80,083	-	-
Testing, Inspections, & Other Costs		41,049	39,874	-	1,176
Construction		783,868	778,895	-	4,973
Furniture, Fixtures & Equipment		-	-	-	-
Total		1,050,000	993,268	50,583	6,149

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### North Parking Lot Renovation Exhibit B Ref # 6,19

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	113,401	-	113,401	-
Direct Project Costs:					
Project Management & Other Costs		76,406	76,406	-	-
Preconstruction and Design		106,000	106,000	-	-
Testing, Inspections, & Other Costs		104,506	65,695	-	38,811
Construction		1,953,688	1,953,688	-	-
Furniture, Fixtures & Equipment		-	-	-	
Total		2,354,000	2,201,788	113,401	38,811

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

## Parking Structure Exhibit B Ref # 19

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					_
Project Planning & Development	(b)	648,381	-	648,381	-
Direct Project Costs:					
Project Management & Other Costs		330,062	318,134	-	11,928
Preconstruction and Design		1,315,000	964,566	232,526	117,908
Testing, Inspections, & Other Costs		434,392	105,340	307,750	21,302
Construction		13,662,577	384,188	11,740,937	1,537,452
Furniture, Fixtures & Equipment	_	-	-	-	
Total		16,390,412	1,772,228	12,929,594	1,688,589

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### PBX Data Switch & Infrastructure Project

Exhibit B Ref # 25

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	72,261	-	72,261	-
Direct Project Costs:					
Project Management & Other Costs		181,061	181,061	-	-
Preconstruction and Design		69,944	69,944	-	-
Testing, Inspections, & Other Costs		935	935	-	-
Construction		594,400	594,400	-	-
Furniture, Fixtures & Equipment		581,399	580,700	-	699
Total		1,500,000	1,427,040	72,261	699

<sup>(</sup>a) - All budgets developed by District Chief Technology Officer and Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### PE Annex Project Exhibit B Ref # 16

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	23,488		23,488	-
Direct Project Costs:					
Project Management & Other Costs		40,745	40,745	-	-
Preconstruction and Design		22,566	22,400	-	166
Testing, Inspections, & Other Costs		10,838	-	-	10,838
Construction		295,940	294,792	-	1,148
Furniture, Fixtures & Equipment	_	51,423	51,077	-	346
Total		445,000	409,015	23,488	12,497

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### PE Facilities Renovation (Bleachers)

Exhibit B Ref # 16

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 186,914	-	186,914	-
Direct Project Costs:				
Project Management & Other Costs	177,024	177,024	-	-
Preconstruction and Design	368,456	356,133	-	12,323
Testing, Inspections, & Other Costs	21,507	5,831	-	15,676
Construction	566,099	566,099	-	-
Furniture, Fixtures & Equipment	40,000	-	-	40,000
Total	1,360,000	1,105,087	186,914	67,999

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### Piped Utilities Systems Upgrades Exhibit B Ref # 25

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	67,443	-	67,443	-
Direct Project Costs:					
Project Management & Other Costs		33,771	33,127	-	644
Preconstruction and Design		203,317	81,286	15,200	106,831
Testing, Inspections, & Other Costs		162,983	17,037	-	145,946
Construction		918,657	413,669	-	504,988
Furniture, Fixtures & Equipment		13,829	-	-	13,829
Total		1,400,000	545,119	82,643	772,238

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

## Retirement of Capital Financing Exhibit B Ref #22

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	-	-	-	-
Direct Project Costs:				
Retire Capital Debt Financing	1,748,690	1,748,690	-	
Total	1,748,690	1,748,690	-	-

No planning and development costs allocated to this project.

### Roofing Projects Exhibit B Ref # 13

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	57,854	-	57,854	-
Direct Project Costs:					
Project Management & Other Costs		55,000	52,459	-	2,541
Preconstruction and Design		10,000	-	-	10,000
Testing, Inspections, & Other Costs		10,717	-	-	10,717
Construction		1,066,429	1,060,013	-	6,416
Furniture, Fixtures & Equipment		-	-	-	
Total		1,200,000	1,112,472	57,854	29,674

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

## Track & Field Project Exhibit B Ref # 16

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	155,601	-	155,601	-
Direct Project Costs:					
Project Management & Other Costs		85,767	85,767	-	-
Preconstruction and Design		197,804	197,804	-	-
Testing, Inspections, & Other Costs		70,143	70,143	-	-
Construction		2,578,853	2,555,777	-	23,076
Furniture, Fixtures & Equipment		141,832	141,832	-	
Total		3,230,000	3,051,323	155,601	23,076

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### **Special Repair & Scheduled Maintenance Projects**

Exhibit B # - various

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b	) 11,034	-	11,034	-
Direct Project Costs:				
Repair/Replace Storm Drains 19427	42,911	37,881	-	5,030
Replace Fire Alarm Gym - 19446	171,329	151,348	-	19,981
Unallocated Special Repairs 19132	4,726	-	<u>-</u>	4,726
Total	230,000	189,229	11,034	29,737

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### **Suspended Projects**

Exhibit B # - various

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	2,746	-	2,746	-
Direct Project Costs:					
Conejo Center Project		9,057	8,097	-	960
Admin Building Renovation		1,472	1,316	-	156
Student Union Modernization		24,961	22,000	-	2,961
New Fine Arts & Music Facility		49,764	46,822	<u>-</u>	2,942
Total		88,000	78,235	2,746	7,019

- (a) All budgets developed by Heery International
- (b) Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

At the beginning of the Measure S program, it was necessary to determine how many of the projects included in the Measure S ballot language could feasibly be accomplished. To that end, all projects required some initial preliminary and/or schematic design work and cost estimating in order to develop meaningful project budgets. In April 2005, each campus, in consideration of their respective Educational and Facilities Master Plans, recommended a priority list of projects to the Board for approval. Since that time, bond projects have been added or modified through monthly Board action. Although these particular projects are currently considered suspended, the initial work that was completed is still relevant and available, should these projects be re-activated later through Board action.

## VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF DECEMBER 31, 2012

**OXNARD COLLEGE** 

#### Oxnard College Summary Bond Projects\* As of December 31, 2012

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs: (see note below)				
Project Planning & Development	5,998,610	-	5,998,610	-
Direct Project Costs:				
Project Management & Other Costs	7,675,429	6,511,501	8,618	1,155,310
Preconstruction and Design	9,360,743	8,648,647	612,586	99,510
Testing, Inspections, & Other Costs	4,728,323	3,916,489	19,344	792,490
Construction	84,421,644	73,580,361	66,087	10,775,196
Furniture, Fixtures & Equipment	6,115,298	4,205,495	37,721	1,872,082
Sub Total	118,300,047	96,862,493	6,742,966	14,694,588
Allocated Bond Interest Revenue**	89,508			89,508
Total	118,389,555	96,862,493	6,742,966 103,605,459	14,784,096

<sup>\*</sup> includes \$255,016 for the Fire/Sheriff/Police Training Academy project

Indirect Planning and Development (P&D) costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is assessed to all but the "Retire Capital Financing" project, "Community Student Services Center" project and is fully encumbered.

<sup>\*\*</sup>At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.

#### Auto Technology Project Exhibit B Ref # 31

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	76,594		76,594	-
Direct Project Costs:			-		
Project Management & Other Costs		38,332	33,574	-	4,758
Preconstruction and Design		151,192	148,538	-	2,654
Testing, Inspections, & Other Costs		85,904	49,392	-	36,512
Construction		1,047,978	1,047,617	-	361
Furniture, Fixtures & Equipment		-	-	-	
Total		1,400,000	1,279,122	76,594	44,284

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### Bookstore Renovation & Expansion Exhibit B Ref # 31

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	1,212	-	1,212	-
Direct Project Costs:				
Project Management & Other Costs	12,287	12,287	-	-
Preconstruction and Design	8,155	8,155	-	-
Testing, Inspections, & Other Costs	503	-	-	503
Construction	-	-	-	-
Furniture, Fixtures & Equipment		-	-	
Total	22,157	20,442	1,212	503

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Child Development Center Renovations Exhibit B Ref # 31

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	80,423	-	80,423	-
Direct Project Costs:					
Project Management & Other Costs		62,067	62,067	-	-
Preconstruction and Design		94,128	94,128	-	-
Testing, Inspections, & Other Costs		21,768	1,185	-	20,583
Construction		1,181,252	1,181,252	-	-
Furniture, Fixtures & Equipment		30,362	30,362	-	-
Total		1,470,000	1,368,994	80,423	20,583

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Community Student Services Center (Supplement to COP) Exhibit B Ref # 26

Current Cumulative Unencumbered Encumbrances **Project Category Budget** Expenditures Budget **Indirect Planning Costs:** Project Planning & Development **Direct Project Costs:** Project Management & Other Costs 10,832 10,832 Preconstruction and Design 3,050 123,263 120,213 Testing, Inspections, & Other Costs 57,829 57,289 540 Construction 1,616,004 1,478,767 4,930 132,306 Furniture, Fixtures & Equipment 92,072 92,072 Total 1,900,000 1,759,174 8,520 132,306

No planning and development costs allocated to this project as it was substantially complete.

#### Dental Hygiene - New Construction Exhibit B Ref # 26

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	415,794	-	415,794	-
Direct Project Costs:					
Project Management & Other Costs		685,000	88,205	-	596,795
Preconstruction and Design		743,300	492,370	234,089	16,841
Testing, Inspections, & Other Costs		230,071	1,028	3,759	225,284
Construction		4,556,835	-	-	4,556,835
Furniture, Fixtures & Equipment	_	1,000,000	-	-	1,000,000
Total		7,631,000	581,603	653,642	6,395,754

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### **Electrical System Upgrades**

Exhibit B Ref # 42

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	159,906	-	159,906	-
Direct Project Costs:					
Project Management & Other Costs		424,264	423,429	835	-
Preconstruction and Design		177,442	176,767	425	250
Testing, Inspections, & Other Costs		12,925	9,980	-	2,945
Construction		2,148,263	2,128,580	-	19,683
Furniture, Fixtures & Equipment		-	-	-	
Total		2,922,800	2,738,756	161,166	22,878

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

## Regional Fire/Sheriff/Police Training Academy (Oxnard College Share) Exhibit B Ref # 1

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	13,495	-	13,495	-
Direct Project Costs:					
Project Management & Other Costs		-	-	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		241,521	241,521	-	-
Furniture, Fixtures & Equipment		-	-	-	-
Total		255,016	241,521	13,495	-

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### **Gymnasium Renovation** Exhibit B Ref # 31

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	55,585	-	55,585	-
Direct Project Costs:					
Project Management & Other Costs		Incl w/athletic fields			
Preconstruction and Design		67,614	67,614	-	-
Testing, Inspections, & Other Costs		76,961	53,079	-	23,881
Construction		771,663	771,663	-	-
Furniture, Fixtures & Equipment		44,177	44,177	-	
Total		1,016,000	936,533	55,585	23,881

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### **Improvements to Campus Site Finishes**

Exhibit B Ref # 42

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	10,942	-	10,942	-
Direct Project Costs:					
Project Management & Other Costs		8,911	-	-	8,911
Preconstruction and Design		111,480	104,034	-	7,446
Testing, Inspections, & Other Costs		-	-	-	-
Construction		172,677	-	-	172,677
Furniture, Fixtures & Equipment		5,990	5,990	-	
Total		310,000	110,024	10,942	189,034

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### LRC Phone MDF Renovation Exhibit B Ref # 42

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				_
Project Planning & Development (	b) 45,409	-	45,409	-
Direct Project Costs:				
Project Management & Other Costs	123,195	123,195	-	-
Preconstruction and Design	79,097	79,097	-	-
Testing, Inspections, & Other Costs	69,320	35,494	-	33,826
Construction	482,322	482,322	-	-
Furniture, Fixtures & Equipment	30,657	30,657	-	
Total	830,000	750,765	45,409	33,826

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### LRC New Construction Exhibit B Ref # 26

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b	1,222,162	-	1,222,162	-
Direct Project Costs:				
Project Management & Other Costs	1,941,205	1,921,345	7,783	12,077
Preconstruction and Design	2,685,001	2,482,076	195,333	7,592
Testing, Inspections, & Other Costs	1,012,020	1,001,424	10,295	301
Construction	13,488,612	13,450,311	33,728	4,573
Furniture, Fixtures & Equipment	1,880,000	1,729,038	30,721	120,240
Total	22,229,000	20,584,195	1,500,021	144,784

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### LRC Renovation Exhibit B Ref # 27

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	432,207	-	432,207	-
Direct Project Costs:					
Project Management & Other Costs		507,998	157,984	-	350,014
Preconstruction and Design		744,477	516,083	127,219	101,175
Testing, Inspections, & Other Costs		375,318	1,922	4,750	368,646
Construction		5,140,000	-	-	5,140,000
Furniture, Fixtures & Equipment		700,000	-	-	700,000
Total		7,900,000	675,989	564,176	6,659,835

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Maintenance Warehouse (Supplement to State Capital Outlay Funds) Exhibit B Ref # 38

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	72,217	-	72,217	-
Direct Project Costs:					
Project Management & Other Costs		210,235	210,235	-	-
Preconstruction and Design		70,682	66,671	-	4,011
Testing, Inspections, & Other Costs		66,169	65,455	-	714
Construction		900,697	900,554	-	143
Furniture, Fixtures & Equipment		-	-	-	-
Total		1,320,000	1,242,916	72,217	4,867

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### North Parking Lot Renovation (Storm Drain Improvements) Exhibit B Ref # 37

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	221,575	-	221,575	-
Direct Project Costs:					
Project Management & Other Costs		169,985	169,985	-	-
Preconstruction and Design		291,230	291,230	-	-
Testing, Inspections, & Other Costs		69,108	67,290	-	1,818
Construction		3,237,171	3,216,013	-	21,158
Furniture, Fixtures & Equipment		60,930	60,930	-	-
Total		4,050,000	3,805,449	221,575	22,976

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### PBX Data Switch & Infrastructure Project Exhibit B Ref # 42

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	82,065	-	82,065	-
Direct Project Costs:					
Project Management & Other Costs		224,463	224,463	-	-
Preconstruction and Design		6,250	6,250	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		526,728	526,728	-	-
Furniture, Fixtures & Equipment		660,494	653,459	7,000	35
Total		1,500,000	1,410,900	89,065	35

<sup>(</sup>a) - Budget developed by District Chief Technology Officer and Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Performing Arts Classroom & Auditorium (Supplement to State Capital Outlay Funds) Exhibit B Ref # 34

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	910,707	-	910,707	-
Direct Project Costs:					
Project Management & Other Costs		1,252,676	1,211,364	-	41,312
Preconstruction and Design		1,432,604	1,383,603	48,875	126
Testing, Inspections, & Other Costs		1,163,934	1,130,349	-	33,585
Construction		11,361,757	11,342,689	976	18,092
Furniture, Fixtures & Equipment	_	524,464	475,635	-	48,829
Total		16,646,142	15,543,640	960,558	141,944

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### Piped Utilities Systems Upgrades Exhibit B Ref # 42

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	211,683	-	211,683	-
Direct Project Costs:					
Project Management & Other Costs		2,022	2,022	-	-
Preconstruction and Design		273,255	268,653	-	4,602
Testing, Inspections, & Other Costs		192,500	192,500	-	-
Construction		3,189,730	3,178,407	-	11,323
Furniture, Fixtures & Equipment		-	-	-	-
Total		3,869,191	3,641,582	211,683	15,926

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Renovation of Athletic Fields Exhibit B Ref # 31

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (	b) 436,584	-	436,584	-
Direct Project Costs:				
Project Management & Other Costs	309,843	247,621	-	62,222
Preconstruction and Design	622,460	598,431	3,590	20,439
Testing, Inspections, & Other Costs	318,461	274,777	-	43,684
Construction	6,096,129	6,093,970	-	2,159
Furniture, Fixtures & Equipment	196,523	196,523	-	
Total	7,980,000	7,411,322	440,174	128,504

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Retirement of Capital Financing Exhibit B Ref #39

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	-	-	-	-
Direct Project Costs:				
Retire Capital Debt Financing	5,875,825	5,875,825	-	
Total	5,875,825	5,875,825	-	-

No planning and development costs allocated to this project.

#### Student Services Center Exhibit B Ref # 32

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	1,499,552	-	1,499,552	-
Direct Project Costs:				
Project Management & Other Costs	1,616,491	1,612,893	-	3,598
Preconstruction and Design	1,679,113	1,676,770	5	2,338
Testing, Inspections, & Other Costs	975,532	975,325	-	207
Construction	21,620,590	21,018,773	26,454	575,364
Furniture, Fixtures & Equipment	889,629	886,652	-	2,977
Total	28,280,907	26,170,413	1,526,011	584,484

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### **Special Repair & Scheduled Maintenance Projects**

Exhibit B # - various

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	46,121	-	46,121	-
Direct Project Costs:				
Unallocated Projects	86,525	-	-	86,525
Campuswide Special Repair Projects	177,614	175,431	-	2,183
Campuswide Scheduled Maintenance	501,749	469,933	-	31,816
Total	812,009	645,364	46,121	120,524

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Suspended Projects Exhibit B Ref - various

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	4,377	-	4,377	-
Direct Project Costs:					
North Lot Restroom Project		36,861	35,234	-	1,627
Health/Science Center Project		7,750	5,523	-	2,227
Classroom Building Project		31,012	27,207	-	3,805
Total		80,000	67,964	4,377	7,659

- (a) All budgets developed by Heery International
- (b) Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

At the beginning of the Measure S program, it was necessary to determine how many of the projects included in the Measure S ballot language could feasibly be accomplished. To that end, all projects required some initial preliminary and/or schematic design work and cost estimating in order to develop meaningful project budgets. In April 2005, each campus, in consideration of their respective Educational and Facilities Master Plans, recommended a priority list of projects to the Board for approval. Since that time, bond projects have been added or modified through monthly Board action. Although these particular projects are currently considered suspended, the initial work that was completed is still relevant and available, should these projects be re-activated later through Board action.

## VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF DECEMBER 31, 2012

**VENTURA COLLEGE** 

#### Ventura College Summary Bond Projects\* As of December 31, 2012

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs: (see note below)				
Project Planning & Development	6,192,715	-	6,192,715	-
Direct Project Costs:				
Project Management & Other Costs	9,392,176	8,066,577	110	1,325,489
Preconstruction and Design	8,189,221	7,536,684	616,230	36,307
Testing, Inspections, & Other Costs	4,986,057	3,857,124	51,729	1,077,204
Construction	88,184,070	70,674,167	195,383	17,314,520
Furniture, Fixtures & Equipment	7,129,526	3,975,798	35,412	3,118,316
Sub Total	124,073,765	94,110,350	7,091,579	22,871,836
Allocated Bond Interest Revenue**	981,268			981,268
Total	125,055,033	94,110,350	7,091,579 101,201,929	23,853,104

<sup>\*</sup> includes \$1,020,066 for the Fire/Sheriff Training Academy project

Indirect Project Planning and Development costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is assessed to all but the "Retire Capital Financing' project. The entire P&D budget is fully encumbered.

<sup>\*\*</sup>At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.

### Advanced Technology, General Purpose Classrooms and Health Science Center Exhibit B Ref # 44, 46, 47

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	2,365,500	-	2,365,500	-
Direct Project Costs:					
Project Management & Other Costs		3,124,789	3,122,955	-	1,834
Preconstruction and Design		2,432,534	2,320,120	3,932	108,482
Testing, Inspections, & Other Costs		2,040,389	2,022,911	10,381	7,097
Construction		33,842,628	33,821,275	3,800	17,553
Furniture, Fixtures & Equipment		2,420,000	2,237,199	19,349	163,452
Total		46,225,840	43,524,459	2,402,962	298,419

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### Applied Sciences Building Exhibit B Ref # 47

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	940,590		940,590	-
Direct Project Costs:				
Project Management & Other Costs	1,300,000	298,374	-	1,001,626
Preconstruction and Design	1,080,500	873,967	201,077	5,456
Testing, Inspections, & Other Costs	478,910	20,770	3,190	454,950
Construction	12,000,000	557,595	81,405	11,361,000
Furniture, Fixtures & Equipment	2,700,000	8,703	3,403	2,687,894
Total	18,500,000	1,759,408	1,229,665	15,510,927

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### Athletic Field Renovation Project Exhibit B Ref # 51

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	552,796	-	552,796	-
Direct Project Costs:					
Project Management & Other Costs		432,175	422,706	-	9,470
Preconstruction and Design		716,810	706,542	9,863	405
Testing, Inspections, & Other Costs		470,165	460,618	6,764	2,783
Construction		8,445,803	8,287,349	-	158,454
Furniture, Fixtures & Equipment		254,916	203,645	-	51,271
Total		10,872,665	10,080,859	569,423	222,383

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Communications Building F Modernization (Supplement to State Capital Outlay Funds) Exhibit B Ref # 49

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	23,150	-	23,150	-
Direct Project Costs:				
Project Management & Other Costs	179,575	179,575	-	-
Preconstruction and Design	61,135	56,048	100	4,986
Testing, Inspections, & Other Costs	68,820	68,272	-	548
Construction	45,625	18,993	-	26,632
Furniture, Fixtures & Equipment	77,031	69,043	-	7,988
Total	455,335	391,931	23,250	40,154

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Electrical System Upgrades Exhibit B Ref # 60

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	55,927	-	55,927	-
Direct Project Costs:					
Project Management & Other Costs		27,603	-	-	27,603
Preconstruction and Design		113,309	103,225	3,525	6,559
Testing, Inspections, & Other Costs		52,408	-	-	52,408
Construction		850,753	22,452	-	828,301
Furniture, Fixtures & Equipment	_	-	-	-	-
Total		1,100,000	125,677	59,452	914,871

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### **East Parking Lot Renovation**

Exhibit B Ref # 55

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	84,907	-	84,907	-
Direct Project Costs:					
Project Management & Other Costs		107,762	107,762	-	-
Preconstruction and Design		45,539	41,500	-	4,039
Testing, Inspections, & Other Costs		118,962	64,690	-	54,273
Construction		1,312,830	1,312,830	-	-
Furniture, Fixtures & Equipment		-	-	-	-
Total		1,670,000	1,526,782	84,907	58,311

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Regional Fire/Sheriff/Police Training Academy (Ventura College Share) Exhibit B Ref # 1

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	50,111	-	50,111	-
Direct Project Costs:					
Project Management & Other Costs		-	-	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		969,955	969,955	-	-
Furniture, Fixtures & Equipment		-	-	-	<u>-</u>
Total		1,020,066	969,955	50,111	-

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Food Service Renovations Exhibit B Ref # 56

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	b) 106,770	-	106,770	-
Direct Project Costs:				
Project Management & Other Costs	135,034	135,034	-	-
Preconstruction and Design	195,629	195,629	-	-
Testing, Inspections, & Other Costs	105,366	55,683	-	49,684
Construction	1,501,498	1,494,956	-	6,542
Furniture, Fixtures & Equipment	55,703	55,548	-	155
Total	2,100,000	1,936,849	106,770	56,381

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### Improvements to Campus Site Finishes

Exhibit B Ref # 60

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	4,067	-	4,067	-
Direct Project Costs:					
Project Management & Other Costs		-	-	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		75,933	-	-	75,933
Furniture, Fixtures & Equipment	_	-	-	-	-
Total		80,000	-	4,067	75,933

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Learning Resources Center (Supplement to State Capital Outlay Funds) Exhibit B Ref # 48

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	147,104	-	147,104	-
Direct Project Costs:					
Project Management & Other Costs		1,062,161	1,053,824	-	8,337
Preconstruction and Design		264,375	264,354	-	21
Testing, Inspections, & Other Costs		119,070	74,388	-	44,682
Construction		1,236,702	1,220,250	-	16,452
Furniture, Fixtures & Equipment		35,588	27,860	-	7,729
Total		2,865,000	2,640,675	147,104	77,221

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### LRC Secondary & Tertiary Effects Exhibit B Ref # 49

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	250,146	-	250,146	-
Direct Project Costs:					
Project Management & Other Costs		395,498	395,498	-	-
Preconstruction and Design		119,004	114,847	1,157	3,000
Testing, Inspections, & Other Costs		214,848	214,146	-	702
Construction		3,757,638	3,749,144	-	8,494
Furniture, Fixtures & Equipment		182,866	182,743	-	123
Total		4,920,000	4,656,378	251,303	12,319

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### M & O Renovation Exhibit B Ref # 54

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	16,635	-	16,635	-
Direct Project Costs:					
Project Management & Other Costs		29,000	1,038	-	27,962
Preconstruction and Design		244,000	14,967	196,808	32,225
Testing, Inspections, & Other Costs		31,048	-	-	31,048
Construction		6,509	-	-	6,509
Furniture, Fixtures & Equipment	_	-	-	-	<u>-</u>
Total		327,192	16,005	213,443	97,744

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### Modernization of S Building Exhibit B Ref # 47

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	249,933	-	249,933	-
Direct Project Costs:					
Project Management & Other Costs		393,001	392,067	-	934
Preconstruction and Design		492,858	475,886	7,099	9,873
Testing, Inspections, & Other Costs		343,032	284,385	-	58,647
Construction		3,262,975	3,152,857	29,928	80,190
Furniture, Fixtures & Equipment		174,000	140,326	1,154	32,520
Total		4,915,799	4,445,521	288,113	182,166

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### Modernization Studio Arts Building H Exhibit B Ref # 53

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b	264,382	-	264,382	-
Direct Project Costs:				
Project Management & Other Costs	120,000	115,034	-	4,966
Preconstruction and Design	333,500	239,879	90,410	3,211
Testing, Inspections, & Other Costs	248,118	-	2,831	245,287
Construction	4,134,000	-	-	4,134,000
Furniture, Fixtures & Equipment	100,000	-	-	100,000
Total	5,200,000	354,913	357,623	4,487,464

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### PBX Data Switch & Infrastructure Project Exhibit B Ref # 60

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 76,264		76,264	-
Direct Project Costs:				
Project Management & Other Costs	195,665	195,665	-	-
Preconstruction and Design	5,700	5,700	-	-
Testing, Inspections, & Other Costs	-	-	-	-
Construction	561,307	561,307	-	-
Furniture, Fixtures & Equipment	661,064	660,896	-	168
Total	1,500,000	1,423,568	76,264	168

<sup>(</sup>a) - Budget developed by District Chief Technology Officer and Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### Piped Utility System Upgrades/Infrastructure Exhibit B Ref # 60

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	41,183	-	41,183	-
Direct Project Costs:					
Project Management & Other Costs		39,122	38,272	-	850
Preconstruction and Design		83,771	45,922	8,259	29,590
Testing, Inspections, & Other Costs		56,827	-	3,200	53,627
Construction		589,097	189,870	31,121	368,106
Furniture, Fixtures & Equipment		-	-	-	-
Total		810,000	274,063	83,764	452,173

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### Renovation of Theater Building G Exhibit B Ref # 43

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b	817,652	-	817,652	-
Direct Project Costs:				
Project Management & Other Costs	1,525,115	1,520,227	110	4,778
Preconstruction and Design	1,925,337	1,781,206	94,000	50,131
Testing, Inspections, & Other Costs	581,163	541,960	25,363	13,840
Construction	11,132,728	11,050,020	49,128	33,580
Furniture, Fixtures & Equipment	400,000	321,482	11,506	67,012
Total	16,381,995	15,214,895	997,760	169,340

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### **Retirement of Capital Financing**

Exhibit B Ref #57

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	-	-	-	-
Direct Project Costs:				
Retire Capital Debt Financing	2,237,873	2,237,873	-	
Total	2,237,873	2,237,873	-	-

No planning and development costs allocated to this project.

### Science Building Upgrades Exhibit B Ref # 47

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	9,406	-	9,406	-
Direct Project Costs:					
Project Management & Other Costs		30,318	30,318	-	-
Preconstruction and Design		7,470	7,470	-	-
Testing, Inspections, & Other Costs		4,448	216	-	4,232
Construction		65,000	65,000	-	-
Furniture, Fixtures & Equipment		68,358	68,358	-	-
Total		185,000	171,362	9,406	4,232

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### **Swimming Pool Repair/Demolition**

Exhibit B Ref # 51

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	44,132	-	44,132	-
Direct Project Costs:					
Project Management & Other Costs		60,916	58,228	-	2,688
Preconstruction and Design		67,750	65,926	-	1,824
Testing, Inspections, & Other Costs		52,483	49,085	-	3,398
Construction		642,724	642,084	-	640
Furniture, Fixtures & Equipment		-	-	-	
Total		868,005	815,323	44,132	8,550

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

#### **Special Repair & Scheduled Maintenance Projects**

Exhibit B Ref - Various

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (	b) 79,502	-	79,502	-
Direct Project Costs:				
Fire Access Road	28,317	28,317	-	-
Painting of H Bldg	37,956	12,910	-	25,046
Unallocated Special Repairs	25,732	-	-	25,732
Replace Elect. Transformer	53,157	53,157	-	-
Reroof H Bldg Fine Arts #14	106,583	106,583	-	-
Reroof F Bldg #42	61,822	61,822	-	-
Replace Roofs, DP & AP #10 #3	66,084	66,084	-	-
Replace HVAC F Bld #42	122,346	122,346	-	-
Replace HVAC H Bldg #14	113,976	-	-	113,976
Replace HVAC Admin Bldg #2	187,730	187,730	-	-
Repl Roof Aquatic Facility #45	99,737	99,517	-	220
Repl Elect. Transformer Bldg #5	70,425	70,425	-	-
Paint Exterior Science Bldg #4	81,249	54,088	-	27,161
Repl Elect. Transformer Q Bldg #25	457,379	457,379	-	-
Total	1,591,995	1,320,358	79,502	192,135

<sup>(</sup>a) - All budgets developed by Heery International

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

### Suspended Projects Exhibit B Ref - Various

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	12,558	-	12,558	-
Direct Project Costs:					
Science Building		116,073	107,453	-	8,620
Storage Warehouse Renovation		64,632	64,632	-	-
West Parking Lot	_	53,737	51,411	-	2,326
Total		247,000	223,496	12,558	10,946

- (a) All budgets developed by Heery International
- (b) Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

At the beginning of the Measure S program, it was necessary to determine how many of the projects included in the Measure S ballot language could feasibly be accomplished. To that end, all projects required some initial preliminary and/or schematic design work and cost estimating in order to develop meaningful project budgets. In April 2005, each campus, in consideration of their respective Educational and Facilities Master Plans, recommended a priority list of projects to the Board for approval. Since that time, bond projects have been added or modified through monthly Board action. Although these particular projects are currently considered suspended, the initial work that was completed is still relevant and available, should these projects be re-activated later through Board action.

## VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF DECEMBER 31, 2012

CAMARILLO REGIONAL FIRE, SHERIFF & POLICE EDUCATION AND TRAINING ACADEMY

## Fire, Sheriff Police Educational and Training Academy Current Project Budget As of December 31, 2012

### Regional Fire, Sheriff & Police Education and Training Academy Exhibit B Ref # 1

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	1,225,134	-	1,225,134	-
Direct Project Costs:					
Project Management & Other Costs		1,725,907	1,725,526	-	381
Preconstruction and Design		2,789,103	2,684,835	103,560	707
Testing, Inspections, & Other Costs		728,701	678,993	21,711	27,997
Construction		18,826,718	18,806,826	10,332	9,561
Furniture, Fixtures & Equipment		874,241	872,844	1,321	76
PBX Data Switch Project Share	_	500,000	480,393	19,558	49
Sub Total		26,669,804	25,249,416	1,381,616	38,772
Allocated Bond Interest Revenue*	_	105,986			105,986
Grand Total		26,775,790	25,249,416	1,381,616 26,631,032	144,758

<sup>(</sup>a) - All budgets developed by Heery International. Budgets and actuals reflect commitment of \$255,016 and \$1,020,066 from Oxnard College and Ventura College allocations, respectively, per Board actions in July & August 2010.

<sup>(</sup>b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

<sup>\*</sup>At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.