CITIZENS' OVERSIGHT COMMITTEE MEETING

APRIL 24, 2013



MEASURE S BOND FINANCIAL STATUS REPORT AS OF MARCH 31, 2013

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT

MEASURE S BOND FINANCIAL STATUS REPORT

TABLE OF CONTENTS

	PAGE(S)
SUMMARY OF EXPENDITURES	1
EXPENDITURES BY SITE	
MOORPARK COLLEGE	2-25
OXNARD COLLEGE	26-49
VENTURA COLLEGE	50-73
CAMARILLO REGIONAL FIRE, SHERIFF & POLICE EDUCATION	74-75

AND TRAINING ACADEMY

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF MARCH 31, 2013

Site	Measure S Allocation *	% of Total Bond	Total Expended/Encumbered
Moorpark College	111,241,129	29.3%	106,829,513
Oxnard College	118,414,946	31.1%	103,827,306
Ventura College	125,081,894	32.9%	101,478,861
Regional Fire, Sheriff & Police Education and Training Academy	25,506,178	6.7%	25,330,818
Grand Total	380,244,146	100.00%	337,466,498

Other Sources Edison Server Virtualization Incentive

18,816

Note:

*Original Measure S was approved for \$356,347,814. Bond project budgets have been subsequently increased through Board of Trustees actions by \$23,896,332 from accumulated bond interest.

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF MARCH 31, 2013

MOORPARK COLLEGE

Moorpark College Bond Projects Summary Bond Projects As of March 31, 2013

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs: (see note below)				
Project Planning & Development	5,071,054	-	5,071,054	-
Direct Project Costs:				
Project Management & Other Costs	8,567,557	7,809,155	1,747	756,655
Preconstruction and Design	8,808,665	8,378,975	285,430	144,260
Testing, Inspections, & Other Costs	5,453,894	4,181,381	403,458	869,055
Construction	79,379,349	65,904,779	11,057,905	2,416,665
Furniture, Fixtures & Equipment	3,936,688	3,721,846	13,783	201,059
Sub Total	111,217,207	89,996,136	16,833,377	4,387,694
Allocated Bond Interest Revenue*	23,922			23,922
Total	111,241,129	89,996,136	16,833,377 106,829,513	4,411,616

Indirect Planning and Development (P&D) costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is assessed to all but the "Retire Capital Financing" project and the entire P&D budget is fully encumbered.

*At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.

Academic Center

Exhibit B Ref # 7

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	1,141,895	-	1,141,895	-
Direct Project Costs:					
Project Management & Other Costs		940,793	939,793	1,000	-
Preconstruction and Design		1,877,790	1,851,418	26,372	-
Testing, Inspections, & Other Costs		852,680	852,680	-	-
Construction		18,858,463	18,397,261	-	461,202
Furniture, Fixtures & Equipment		978,380	978,380	-	-
Total		24,650,000	23,019,531	1,169,267	461,202

(a) - All budgets developed by Heery International

Child Development Center (Supplement to State Capital Outlay Funds) Exhibit B Ref # 15

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 260,519	-	260,519	-
Direct Project Costs:				
Project Management & Other Costs	453,676	453,676	-	-
Preconstruction and Design	102,876	102,876	-	-
Testing, Inspections, & Other Costs	507,120	507,120	-	-
Construction	4,299,622	4,250,948	-	48,674
Furniture, Fixtures & Equipment		-	-	-
Total	5,623,813	5,314,620	260,519	48,674

(a) - All budgets developed by Heery International

Concrete Walkway Repairs

Exhibit B Ref # 6

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	14,986		14,986	-
Direct Project Costs:					
Project Management & Other Costs		1,465	1,465	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		388,549	388,549	-	-
Furniture, Fixtures & Equipment		-	-	-	-
Total		405,000	390,014	14,986	-

(a) - All budgets developed by Heery International

EATM Project

Exhibit B Ref # 17

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 615,650	-	615,650	-
Direct Project Costs:				
Project Management & Other Costs	1,298,607	1,298,066	-	541
Preconstruction and Design	1,392,088	1,379,653	12,152	282
Testing, Inspections, & Other Costs	640,314	629,900	872	9,542
Construction	9,020,717	8,911,231	34,114	75,372
Furniture, Fixtures & Equipment	322,624	316,899	300	5,425
Total	13,290,000	12,535,750	663,088	91,162

(a) - All budgets developed by Heery International

EATM Storm Drain

Exhibit B Ref # 17/25

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	51,883	-	51,883	-
Direct Project Costs:					
Project Management & Other Costs		46,660	46,660	-	-
Preconstruction and Design		97,440	97,440	-	-
Testing, Inspections, & Other Costs		6,281	6,281	-	-
Construction		917,736	911,428	-	6,308
Furniture, Fixtures & Equipment		-	-	-	-
Total		1,120,000	1,061,809	51,883	6,308

(a) - All budgets developed by Heery International

Electrical Systems Upgrades Exhibit B Ref # 25

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (I) 394,035	-	394,035	-
Direct Project Costs:				
Project Management & Other Costs	761,236	761,236	-	-
Preconstruction and Design	461,630	456,345	5,285	-
Testing, Inspections, & Other Costs	96,560	96,560	-	-
Construction	6,792,538	6,770,045	-	22,494
Furniture, Fixtures & Equipment		-	-	-
Total	8,506,000	8,084,186	399,320	22,494

- (a) All budgets developed by Heery International
- (b) Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

Health/Science Complex (Supplement to State Capital Outlay Funds) Exhibit B Ref # 11

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	694,865	-	694,865	-
Direct Project Costs:					
Project Management & Other Costs		1,705,684	1,705,588	-	96
Preconstruction and Design		1,713,182	1,636,119	-	77,063
Testing, Inspections, & Other Costs		789,209	783,262	-	5,947
Construction		8,631,202	8,594,985	7,642	28,575
Furniture, Fixtures & Equipment		1,465,858	1,423,812	13,483	28,563
Total		15,000,000	14,143,765	715,990	140,245

(a) - All budgets developed by Heery International

Improvements to Campus Site Finishes Exhibit B Ref #25

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	5,534	-	5,534	-
Direct Project Costs:					
Project Management & Other Costs		-	-	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		63,466	-	-	63,466
Furniture, Fixtures & Equipment		-	-	-	-
Total		69,000	-	5,534	63,466

(a) - All budgets developed by Heery International

Library Reconstruction Project - (Supplement to State Construction Funds) Exhibit B Ref # 5

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	280,600	-	280,600	-
Direct Project Costs:				
Project Management & Other Costs	695,948	651,088	-	44,860
Preconstruction and Design	758,030	680,808	65,871	11,351
Testing, Inspections, & Other Costs	978,414	294,737	-	683,677
Construction	3,052,957	2,186,305	-	866,651
Furniture, Fixtures & Equipment	291,343	229,146	-	62,197
Total	6,057,292	4,042,085	346,471	1,668,736

(a) - All budgets developed by Heery International

LRTC Building (Supplement to State Capital Outlay Funds) Exhibit B Ref # 4

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 254,784	-	254,784	-
Direct Project Costs:				
Project Management & Other Costs	772,397	772,397	-	-
Preconstruction and Design	128,764	128,764	-	-
Testing, Inspections, & Other Costs	624,847	624,847	-	-
Construction	3,719,207	3,642,368	-	76,840
Furniture, Fixtures & Equipment		-	-	-
Total	5,500,000	5,168,376	254,784	76,840

(a) - All budgets developed by Heery International

M & O Warehouse Project Exhibit B Ref # 18

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (o) 48,641	-	48,641	-
Direct Project Costs:				
Project Management & Other Costs	94,417	94,417	-	-
Preconstruction and Design	80,083	80,083	-	-
Testing, Inspections, & Other Costs	39,874	39,874	-	-
Construction	786,985	778,895	-	8,091
Furniture, Fixtures & Equipment		-	-	-
Total	1,050,000	993,268	48,641	8,091

(a) - All budgets developed by Heery International

North Parking Lot Renovation

Exhibit B Ref # 6,19

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	109,047	-	109,047	-
Direct Project Costs:					
Project Management & Other Costs		76,406	76,406	-	-
Preconstruction and Design		106,000	106,000	-	-
Testing, Inspections, & Other Costs		65,695	65,695	-	-
Construction		1,996,852	1,953,688	-	43,165
Furniture, Fixtures & Equipment		-	-	-	-
Total		2,354,000	2,201,788	109,047	43,165

(a) - All budgets developed by Heery International

Parking Structure Exhibit B Ref # 19

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	759,275	-	759,275	-
Direct Project Costs:					
Project Management & Other Costs		1,027,648	423,732	-	603,916
Preconstruction and Design		1,218,695	1,048,067	166,150	4,477
Testing, Inspections, & Other Costs		609,669	186,479	402,586	20,604
Construction		12,725,125	1,696,408	10,499,754	528,964
Furniture, Fixtures & Equipment	_	50,000	-	-	50,000
Total		16,390,412	3,354,686	11,827,765	1,207,961

(a) - All budgets developed by Heery International

PBX Data Switch & Infrastructure Project Exhibit B Ref # 25

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 69,486	-	69,486	-
Direct Project Costs:				
Project Management & Other Costs	181,061	181,061	-	-
Preconstruction and Design	69,944	69,944	-	-
Testing, Inspections, & Other Costs	935	935	-	-
Construction	597,175	594,400	-	2,775
Furniture, Fixtures & Equipment	581,399	580,700	-	699
Total	1,500,000	1,427,040	69,486	3,474

(a) - All budgets developed by District Chief Technology Officer and Heery International

PE Annex Project

Exhibit B Ref # 16

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	23,488		23,488	-
Direct Project Costs:					
Project Management & Other Costs		40,745	40,745	-	-
Preconstruction and Design		22,566	22,400	-	166
Testing, Inspections, & Other Costs		10,838	-	-	10,838
Construction		295,940	294,792	-	1,148
Furniture, Fixtures & Equipment		51,423	51,077	-	346
Total		445,000	409,015	23,488	12,497

(a) - All budgets developed by Heery International

PE Facilities Renovation (Bleachers) Exhibit B Ref # 16

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	63,001	-	63,001	-
Direct Project Costs:				
Project Management & Other Costs	177,024	177,024	-	-
Preconstruction and Design	368,456	356,133	-	12,323
Testing, Inspections, & Other Costs	21,507	5,831	-	15,676
Construction	690,012	566,099	-	123,913
Furniture, Fixtures & Equipment	40,000	-	-	40,000
Total	1,360,000	1,105,087	63,001	191,912

(a) - All budgets developed by Heery International

Piped Utilities Systems Upgrades Exhibit B Ref # 25

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (o) 64,854	-	64,854	-
Direct Project Costs:				
Project Management & Other Costs	67,663	47,575	747	19,341
Preconstruction and Design	203,317	86,886	9,600	106,831
Testing, Inspections, & Other Costs	109,091	17,037	-	92,054
Construction	941,246	413,669	516,395	11,182
Furniture, Fixtures & Equipment	13,829	-	-	13,829
Total	1,400,000	565,167	591,596	243,237

(a) - All budgets developed by Heery International

Retirement of Capital Financing Exhibit B Ref #22

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	-	-	-	-
Direct Project Costs:				
Retire Capital Debt Financing	1,748,690	1,748,690	-	
Total	1,748,690	1,748,690	-	-

No planning and development costs allocated to this project.

Roofing Projects Exhibit B Ref # 13

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	55,816	-	55,816	-
Direct Project Costs:					
Project Management & Other Costs		55,000	52,459	-	2,541
Preconstruction and Design		10,000	-	-	10,000
Testing, Inspections, & Other Costs		10,717	-	-	10,717
Construction		1,068,467	1,060,013	-	8,454
Furniture, Fixtures & Equipment		-	-	-	-
Total		1,200,000	1,112,472	55,816	31,712

(a) - All budgets developed by Heery International

Track & Field Project Exhibit B Ref # 16

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	149,628	-	149,628	-
Direct Project Costs:				
Project Management & Other Costs	85,767	85,767	-	-
Preconstruction and Design	197,804	197,804	-	-
Testing, Inspections, & Other Costs	70,143	70,143	-	-
Construction	2,584,826	2,555,777	-	29,049
Furniture, Fixtures & Equipment	141,832	141,832	-	
Total	3,230,000	3,051,323	149,628	29,049

(a) - All budgets developed by Heery International

Special Repair & Scheduled Maintenance Projects

Exhibit B # - various

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	10,427	-	10,427	-
Direct Project Costs:				
Repair/Replace Storm Drains 19427	42,911	37,881	-	5,030
Replace Fire Alarm Gym - 19446	171,662	151,348	-	20,314
Unallocated Special Repairs 19132	5,000	-	-	5,000
Total	230,000	189,229	10,427	30,344

(a) - All budgets developed by Heery International

Suspended Projects

Exhibit B # - various

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 2,640	-	2,640	-
Direct Project Costs:				
Conejo Center Project	9,057	8,097	-	960
Admin Building Renovation	1,472	1,316	-	156
Student Union Modernization	24,961	22,000	-	2,961
New Fine Arts & Music Facility	49,870	46,822	-	3,048
Total	88,000	78,235	2,640	7,125

(a) - All budgets developed by Heery International

(b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

At the beginning of the Measure S program, it was necessary to determine how many of the projects included in the Measure S ballot language could feasibly be accomplished. To that end, all projects required some initial preliminary and/or schematic design work and cost estimating in order to develop meaningful project budgets. In April 2005, each campus, in consideration of their respective Educational and Facilities Master Plans, recommended a priority list of projects to the Board for approval. Since that time, bond projects have been added or modified through monthly Board action. Although these particular projects are currently considered suspended, the initial work that was completed is still relevant and available, should these projects be re-activated later through Board action.

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF MARCH 31, 2013

OXNARD COLLEGE

Oxnard College Summary Bond Projects* As of March 31, 2013

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs: (see note below)				
Project Planning & Development	5,884,484	-	5,884,484	-
Direct Project Costs:				
Project Management & Other Costs	7,533,290	6,605,142	3,800	924,348
Preconstruction and Design	9,525,281	8,757,665	736,695	30,921
Testing, Inspections, & Other Costs	4,543,565	3,927,856	20,652	595,057
Construction	84,959,959	73,645,472	2,599	11,311,888
Furniture, Fixtures & Equipment	5,942,976	4,216,709	26,232	1,700,035
Sub Total	118,389,555	97,152,844	6,674,462	14,562,249
Allocated Bond Interest Revenue**	25,391			25,391
Total	118,414,946	97,152,844	6,674,462 103,827,306	14,587,640

* includes \$255,016 for the Fire/Sheriff/Police Training Academy project

Indirect Planning and Development (P&D) costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is assessed to all but the "Retire Capital Financing" project, "Community Student Services Center" project and is fully encumbered.

**At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.

Auto Technology Project Exhibit B Ref # 31

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	73,218		73,218	-
Direct Project Costs:			-		
Project Management & Other Costs		33,574	33,574	-	-
Preconstruction and Design		148,538	148,538	-	-
Testing, Inspections, & Other Costs		49,392	49,392	-	-
Construction		1,095,278	1,047,617	-	47,660
Furniture, Fixtures & Equipment		-	-	-	-
Total		1,400,000	1,279,122	73,218	47,660

(a) - All budgets developed by Heery International

Bookstore Renovation & Expansion

Exhibit B Ref # 31

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b	o) 1,159	-	1,159	-
Direct Project Costs:				
Project Management & Other Costs	12,287	12,287	-	-
Preconstruction and Design	8,155	8,155	-	-
Testing, Inspections, & Other Costs	556	-	-	556
Construction	-	-	-	-
Furniture, Fixtures & Equipment		-	-	-
Total	22,157	20,442	1,159	556

(a) - All budgets developed by Heery International

Child Development Center Renovations Exhibit B Ref # 31

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	76,879	-	76,879	-
Direct Project Costs:					
Project Management & Other Costs		62,067	62,067	-	-
Preconstruction and Design		94,128	94,128	-	-
Testing, Inspections, & Other Costs		1,185	1,185	-	-
Construction		1,205,379	1,181,252	-	24,127
Furniture, Fixtures & Equipment		30,362	30,362	-	-
Total		1,470,000	1,368,994	76,879	24,127

(a) - All budgets developed by Heery International

Community Student Services Center (Supplement to COP) Exhibit B Ref # 26

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	99,368	-	99,368	-
Direct Project Costs:				
Project Management & Other Costs	20,402	20,402	-	-
Preconstruction and Design	123,263	120,213	3,050	-
Testing, Inspections, & Other Costs	57,829	57,289	540	-
Construction	1,507,066	1,483,697	-	23,368
Furniture, Fixtures & Equipment	92,072	92,072	-	
Total	1,900,000	1,773,674	102,958	23,368

No planning and development costs allocated to this project as it was substantially complete.

Dental Hygiene - New Construction

Exhibit B Ref # 26

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	397,470	-	397,470	-
Direct Project Costs:					
Project Management & Other Costs		685,000	114,657	-	570,343
Preconstruction and Design		793,300	501,991	278,862	12,447
Testing, Inspections, & Other Costs		230,071	1,028	3,759	225,284
Construction		4,525,159	-	-	4,525,159
Furniture, Fixtures & Equipment		1,000,000	-	-	1,000,000
Total		7,631,000	617,676	680,091	6,333,233

(a) - All budgets developed by Heery International

Electrical System Upgrades

Exhibit B Ref # 42

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	152,859	-	152,859	-
Direct Project Costs:					
Project Management & Other Costs		434,264	430,914	-	3,350
Preconstruction and Design		177,442	176,767	425	250
Testing, Inspections, & Other Costs		12,925	9,980	1,500	1,445
Construction		2,190,310	2,128,580	-	61,730
Furniture, Fixtures & Equipment		-	-	-	-
Total		2,967,800	2,746,241	154,784	66,775

(a) - All budgets developed by Heery International

Regional Fire/Sheriff/Police Training Academy (Oxnard College Share) Exhibit B Ref # 1

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	13,495	-	13,495	-
Direct Project Costs:					
Project Management & Other Costs		-	-	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		241,521	241,521	-	-
Furniture, Fixtures & Equipment		-	-	-	-
Total		255,016	241,521	13,495	-

(a) - All budgets developed by Heery International

Gymnasium Renovation

Exhibit B Ref # 31

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 53,136	-	53,136	-
Direct Project Costs:				
Project Management & Other Costs	Incl w/athletic field	S		
Preconstruction and Design	67,614	67,614	-	-
Testing, Inspections, & Other Costs	53,079	53,079	-	-
Construction	797,994	771,663	-	26,331
Furniture, Fixtures & Equipment	44,177	44,177	-	-
Total	1,016,000	936,533	53,136	26,331

(a) - All budgets developed by Heery International

Improvements to Campus Site Finishes Exhibit B Ref # 42

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 16,213	-	16,213	-
Direct Project Costs:				
Project Management & Other Costs	-	-	-	-
Preconstruction and Design	104,034	104,034	-	-
Testing, Inspections, & Other Costs	-	-	-	-
Construction	183,763	-	-	183,763
Furniture, Fixtures & Equipment	5,990	5,990	-	-
Total	310,000	110,024	16,213	183,763

(a) - All budgets developed by Heery International

LRC Phone MDF Renovation Exhibit B Ref # 42

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 43,408	-	43,408	-
Direct Project Costs:				
Project Management & Other Costs	123,195	123,195	-	-
Preconstruction and Design	79,097	79,097	-	-
Testing, Inspections, & Other Costs	35,494	35,494	-	-
Construction	518,149	482,322	-	35,827
Furniture, Fixtures & Equipment	30,657	30,657	-	-
Total	830,000	750,765	43,408	35,827

(a) - All budgets developed by Heery International

LRC New Construction Exhibit B Ref # 26

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 1,155,802	-	1,155,802	-
Direct Project Costs:				
Project Management & Other Costs	1,975,398	1,970,308	3,800	1,290
Preconstruction and Design	2,685,001	2,534,720	142,689	7,592
Testing, Inspections, & Other Costs	1,022,020	1,004,636	10,103	7,281
Construction	13,502,295	13,484,039	443	17,814
Furniture, Fixtures & Equipment	1,759,484	1,739,376	20,108	-
Total	22,100,000	20,733,078	1,332,944	33,978

(a) - All budgets developed by Heery International

LRC Renovation

Exhibit B Ref # 27

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	450,737	-	450,737	-
Direct Project Costs:					
Project Management & Other Costs		507,998	170,920	-	337,078
Preconstruction and Design		824,477	548,683	269,219	6,575
Testing, Inspections, & Other Costs		375,318	1,922	4,750	368,646
Construction		5,759,978	-	-	5,759,978
Furniture, Fixtures & Equipment		700,000	-	-	700,000
Total		8,618,508	721,525	724,706	7,172,277

(a) - All budgets developed by Heery International

Maintenance Warehouse (Supplement to State Capital Outlay Funds) Exhibit B Ref # 38

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	69,034	-	69,034	-
Direct Project Costs:					
Project Management & Other Costs		210,235	210,235	-	-
Preconstruction and Design		66,671	66,671	-	-
Testing, Inspections, & Other Costs		65,455	65,455	-	-
Construction		908,605	900,554	-	8,050
Furniture, Fixtures & Equipment		-	-	-	-
Total		1,320,000	1,242,916	69,034	8,050

(a) - All budgets developed by Heery International

North Parking Lot Renovation (Storm Drain Improvements) Exhibit B Ref # 37

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 211,810	-	211,810	-
Direct Project Costs:				
Project Management & Other Costs	169,985	169,985	-	-
Preconstruction and Design	291,230	291,230	-	-
Testing, Inspections, & Other Costs	67,290	67,290	-	-
Construction	3,248,754	3,216,013	-	32,741
Furniture, Fixtures & Equipment	60,930	60,930	-	-
Total	4,050,000	3,805,449	211,810	32,741

(a) - All budgets developed by Heery International

PBX Data Switch & Infrastructure Project Exhibit B Ref # 42

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	78,448	-	78,448	-
Direct Project Costs:					
Project Management & Other Costs		224,463	224,463	-	-
Preconstruction and Design		6,250	6,250	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		530,345	526,728	-	3,617
Furniture, Fixtures & Equipment		660,494	654,334	6,125	35
Total		1,500,000	1,411,775	84,573	3,652

(a) - Budget developed by District Chief Technology Officer and Heery International

Performing Arts Classroom & Auditorium (Supplement to State Capital Outlay Funds) Exhibit B Ref # 34

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 870,572	-	870,572	-
Direct Project Costs:				
Project Management & Other Costs	1,211,364	1,211,364	-	-
Preconstruction and Design	1,432,478	1,393,624	38,855	-
Testing, Inspections, & Other Costs	1,130,349	1,130,349	-	-
Construction	11,525,743	11,342,689	976	182,079
Furniture, Fixtures & Equipment	475,635	475,635	-	-
Total	16,646,142	15,553,661	910,403	182,079

(a) - All budgets developed by Heery International

Piped Utilities Systems Upgrades Exhibit B Ref # 42

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 202,354	-	202,354	-
Direct Project Costs:				
Project Management & Other Costs	2,022	2,022	-	-
Preconstruction and Design	268,653	268,653	-	-
Testing, Inspections, & Other Costs	192,500	192,500	-	-
Construction	3,203,662	3,178,407	-	25,255
Furniture, Fixtures & Equipment	-	-	-	-
Total	3,869,191	3,641,582	202,354	25,255

(a) - All budgets developed by Heery International

Renovation of Athletic Fields Exhibit B Ref # 31

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	417,344	-	417,344	-
Direct Project Costs:				
Project Management & Other Costs	247,621	247,621	-	-
Preconstruction and Design	602,021	598,431	3,590	-
Testing, Inspections, & Other Costs	274,777	274,777	-	-
Construction	6,241,714	6,093,970	-	147,744
Furniture, Fixtures & Equipment	196,523	196,523	-	-
Total	7,980,000	7,411,322	420,934	147,744

(a) - All budgets developed by Heery International

Retirement of Capital Financing Exhibit B Ref #39

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	-	-	-	-
Direct Project Costs:				
Retire Capital Debt Financing	5,875,825	5,875,825	-	
Total	5,875,825	5,875,825	-	-

No planning and development costs allocated to this project.

Student Services Center

Exhibit B Ref # 32

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 1,452,906	-	1,452,906	-
Direct Project Costs:				
Project Management & Other Costs	1,613,415	1,613,415	-	-
Preconstruction and Design	1,677,113	1,676,770	5	338
Testing, Inspections, & Other Costs	975,325	975,325	-	-
Construction	21,175,497	21,045,229	1,180	129,088
Furniture, Fixtures & Equipment	886,652	886,652	-	<u> </u>
Total	27,780,907	26,197,391	1,454,091	129,426

(a) - All budgets developed by Heery International

Special Repair & Scheduled Maintenance Projects

Exhibit B # - various

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	44,088	-	44,088	-
Direct Project Costs:				
Unallocated Projects	43,558	-	-	43,558
Campuswide Special Repair Projects	177,614	175,431	-	2,183
Campuswide Scheduled Maintenance	501,749	469,933	-	31,816
Total	767,009	645,364	44,088	77,557

(a) - All budgets developed by Heery International

Suspended Projects

Exhibit B Ref - various

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	4,184	-	4,184	-
Direct Project Costs:				
North Lot Restroom Project	37,054	35,234	-	1,820
Health/Science Center Project	7,750	5,523	-	2,227
Classroom Building Project	31,012	27,207	_	3,805
Total	80,000	67,964	4,184	7,852

(a) - All budgets developed by Heery International

(b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

At the beginning of the Measure S program, it was necessary to determine how many of the projects included in the Measure S ballot language could feasibly be accomplished. To that end, all projects required some initial preliminary and/or schematic design work and cost estimating in order to develop meaningful project budgets. In April 2005, each campus, in consideration of their respective Educational and Facilities Master Plans, recommended a priority list of projects to the Board for approval. Since that time, bond projects have been added or modified through monthly Board action. Although these particular projects are currently considered suspended, the initial work that was completed is still relevant and available, should these projects be re-activated later through Board action.

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF MARCH 31, 2013

VENTURA COLLEGE

Ventura College Summary Bond Projects* As of March 31, 2013

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs: (see note below)				
Project Planning & Development	6,031,275	-	6,031,275	-
Direct Project Costs:				
Project Management & Other Costs	9,398,913	8,256,088	1,763	1,141,062
Preconstruction and Design	8,684,999	7,776,345	614,137	294,517
Testing, Inspections, & Other Costs	4,832,241	3,866,799	51,009	914,433
Construction	89,198,329	70,836,276	38,401	18,323,652
Furniture, Fixtures & Equipment	6,909,276	3,984,464	22,304	2,902,508
Sub Total	125,055,033	94,719,972	6,758,889	23,576,172
Allocated Bond Interest Revenue**	26,861			26,861
Total	125,081,894	94,719,972	6,758,889 101,478,861	23,603,033

* includes \$1,020,066 for the Fire/Sheriff Training Academy project

Indirect Project Planning and Development costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is assessed to all but the "Retire Capital Financing' project. The entire P&D budget is fully encumbered.

**At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.

Advanced Technology, General Purpose Classrooms and Health Science Center Exhibit B Ref # 44, 46, 47

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	2,252,860	-	2,252,860	-
Direct Project Costs:					
Project Management & Other Costs		3,140,368	3,137,113	-	3,255
Preconstruction and Design		2,324,052	2,320,644	3,407	-
Testing, Inspections, & Other Costs		2,033,292	2,022,911	10,381	-
Construction		33,855,268	33,825,075	9,167	21,026
Furniture, Fixtures & Equipment		2,270,000	2,237,797	13,822	18,381
Total		45,875,840	43,543,541	2,289,637	42,662

(a) - All budgets developed by Heery International

Applied Sciences Building

Exhibit B Ref # 47

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	788,179		788,179	-
Direct Project Costs:				
Project Management & Other Costs	1,300,000	332,476	-	967,524
Preconstruction and Design	1,232,911	881,104	193,940	157,867
Testing, Inspections, & Other Costs	478,910	24,930	5,030	448,950
Construction	9,550,000	619,998	-	8,930,002
Furniture, Fixtures & Equipment	2,700,000	10,302	1,804	2,687,894
Total	16,050,000	1,868,809	988,953	13,192,238

(a) - All budgets developed by Heery International

Athletic Field Renovation Project Exhibit B Ref # 51

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b	524,111	-	524,111	-
Direct Project Costs:				
Project Management & Other Costs	423,206	423,181	-	25
Preconstruction and Design	716,810	711,822	4,583	405
Testing, Inspections, & Other Costs	470,165	463,218	6,764	183
Construction	8,333,457	8,287,349	-	46,108
Furniture, Fixtures & Equipment	204,916	203,645	-	1,271
Total	10,672,665	10,089,214	535,458	47,993

(a) - All budgets developed by Heery International

Communications Building F Modernization (Supplement to State Capital Outlay Funds) Exhibit B Ref # 49

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b)	22,360	-	22,360	-
Direct Project Costs:				
Project Management & Other Costs	179,575	179,575	-	-
Preconstruction and Design	61,135	56,048	100	4,986
Testing, Inspections, & Other Costs	68,820	68,272	-	548
Construction	46,415	18,993	-	27,422
Furniture, Fixtures & Equipment	77,031	69,043	-	7,988
Total	455,335	391,931	22,460	40,944

(a) - All budgets developed by Heery International

Electrical System Upgrades Exhibit B Ref # 60

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 34,375	-	34,375	-
Direct Project Costs:				
Project Management & Other Costs	27,603	-	753	26,850
Preconstruction and Design	113,309	103,225	3,525	6,559
Testing, Inspections, & Other Costs	52,408	-	-	52,408
Construction	472,305	22,452	-	449,853
Furniture, Fixtures & Equipment		-	-	-
Total	700,000	125,677	38,653	535,671

(a) - All budgets developed by Heery International

East Parking Lot Renovation Exhibit B Ref # 55

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 82,010	-	82,010	-
Direct Project Costs:				
Project Management & Other Costs	107,762	107,762	-	-
Preconstruction and Design	45,539	41,500	-	4,039
Testing, Inspections, & Other Costs	121,859	64,690	-	57,170
Construction	1,312,830	1,312,830	-	-
Furniture, Fixtures & Equipment	-	-	-	-
Total	1,670,000	1,526,782	82,010	61,208

(a) - All budgets developed by Heery International

Regional Fire/Sheriff/Police Training Academy (Ventura College Share) Exhibit B Ref # 1

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	50,111	-	50,111	-
Direct Project Costs:					
Project Management & Other Costs		-	-	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		969,955	969,955	-	-
Furniture, Fixtures & Equipment		-	-	-	
Total		1,020,066	969,955	50,111	-

(a) - All budgets developed by Heery International

Food Service Renovations Exhibit B Ref # 56

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (I	o) 103,126	-	103,126	-
Direct Project Costs:				
Project Management & Other Costs	135,034	135,034	-	-
Preconstruction and Design	195,629	195,629	-	-
Testing, Inspections, & Other Costs	105,366	55,683	-	49,684
Construction	1,505,142	1,494,956	-	10,186
Furniture, Fixtures & Equipment	55,703	55,548	-	155
Total	2,100,000	1,936,849	103,126	60,025

(a) - All budgets developed by Heery International

Improvements to Campus Site Finishes Exhibit B Ref # 60

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	3,929	-	3,929	-
Direct Project Costs:					
Project Management & Other Costs		-	-	-	-
Preconstruction and Design		-	-	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		76,071	-	-	76,071
Furniture, Fixtures & Equipment		-	-	-	-
Total		80,000	-	3,929	76,071

(a) - All budgets developed by Heery International

Learning Resources Center (Supplement to State Capital Outlay Funds) Exhibit B Ref # 48

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	142,084	-	142,084	-
Direct Project Costs:					
Project Management & Other Costs		1,053,824	1,053,824	-	-
Preconstruction and Design		264,354	264,354	-	-
Testing, Inspections, & Other Costs		74,388	74,388	-	-
Construction		1,302,491	1,220,250	-	82,241
Furniture, Fixtures & Equipment		27,860	27,860	-	-
Total		2,865,000	2,640,675	142,084	82,241

(a) - All budgets developed by Heery International

LRC Secondary & Tertiary Effects Exhibit B Ref # 49

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 241,610	-	241,610	-
Direct Project Costs:				
Project Management & Other Costs	395,498	395,498	-	-
Preconstruction and Design	116,004	114,847	1,157	-
Testing, Inspections, & Other Costs	214,146	214,146	-	-
Construction	3,769,999	3,749,144	-	20,855
Furniture, Fixtures & Equipment	182,743	182,743	-	-
Total	4,920,000	4,656,378	242,767	20,855

(a) - All budgets developed by Heery International

M & O Renovation Exhibit B Ref # 54

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	256,735	-	256,735	-
Direct Project Costs:					
Project Management & Other Costs		129,000	68,894	-	60,106
Preconstruction and Design		464,000	217,662	224,183	22,155
Testing, Inspections, & Other Costs		31,048	355	-	30,693
Construction		4,347,208	-	-	4,347,208
Furniture, Fixtures & Equipment		-	-	-	-
Total		5,227,991	286,911	480,918	4,460,162

(a) - All budgets developed by Heery International

Modernization of S Building Exhibit B Ref # 47

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 234,038	-	234,038	-
Direct Project Costs:				
Project Management & Other Costs	400,367	393,731	-	6,636
Preconstruction and Design	492,858	478,721	4,263	9,873
Testing, Inspections, & Other Costs	293,032	284,385	-	8,647
Construction	3,186,504	3,182,232	1,553	2,719
Furniture, Fixtures & Equipment	159,000	140,326	1,154	17,520
Total	4,765,799	4,479,395	241,008	45,397

(a) - All budgets developed by Heery International

Modernization Studio Arts Building H Exhibit B Ref # 53

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	255,360	-	255,360	-
Direct Project Costs:					
Project Management & Other Costs		204,022	149,874	-	54,148
Preconstruction and Design		333,500	245,379	84,910	3,211
Testing, Inspections, & Other Costs		248,118	-	2,831	245,287
Construction		4,059,000	-	-	4,059,000
Furniture, Fixtures & Equipment		100,000	-	-	100,000
Total		5,200,000	395,253	343,101	4,461,646

(a) - All budgets developed by Heery International

PBX Data Switch & Infrastructure Project Exhibit B Ref # 60

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	73,662		73,662	-
Direct Project Costs:					
Project Management & Other Costs		195,665	195,665	-	-
Preconstruction and Design		5,700	5,700	-	-
Testing, Inspections, & Other Costs		-	-	-	-
Construction		561,307	561,307	-	-
Furniture, Fixtures & Equipment		663,666	660,896	-	2,770
Total		1,500,000	1,423,568	73,662	2,770

(a) - Budget developed by District Chief Technology Officer and Heery International

Piped Utility System Upgrades/Infrastructure Exhibit B Ref # 60

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 20,134	-	20,134	-
Direct Project Costs:				
Project Management & Other Costs	60,171	48,016	-	12,155
Preconstruction and Design	83,771	55,115	6,566	22,090
Testing, Inspections, & Other Costs	6,827	-	3,200	3,627
Construction	239,097	202,492	22,499	14,106
Furniture, Fixtures & Equipment		-	-	-
Total	410,000	305,623	52,399	51,978

(a) - All budgets developed by Heery International

Renovation of Theater Building G Exhibit B Ref # 43

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	805,979	-	805,979	-
Direct Project Costs:					
Project Management & Other Costs		1,555,584	1,546,899	1,010	7,675
Preconstruction and Design		1,925,337	1,787,703	87,503	50,131
Testing, Inspections, & Other Costs		581,163	544,520	22,803	13,840
Construction		11,144,401	11,103,930	5,182	35,290
Furniture, Fixtures & Equipment		400,000	327,948	5,524	66,528
Total		16,412,464	15,310,999	928,001	173,463

(a) - All budgets developed by Heery International

Retirement of Capital Financing Exhibit B Ref #57

Project Category	Current Budget	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	-	-	-	-
Direct Project Costs:				
Retire Capital Debt Financing	2,237,873	2,237,873	-	<u> </u>
Total	2,237,873	2,237,873	-	-

No planning and development costs allocated to this project.

Science Building Upgrades Exhibit B Ref # 47

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development	(b) 9,085	-	9,085	-
Direct Project Costs:				
Project Management & Other Costs	30,318	30,318	-	-
Preconstruction and Design	7,470	7,470	-	-
Testing, Inspections, & Other Costs	216	216	-	-
Construction	69,553	65,000	-	4,553
Furniture, Fixtures & Equipment	68,358	68,358	-	<u> </u>
Total	185,000	171,362	9,085	4,553

(a) - All budgets developed by Heery International

Swimming Pool Repair/Demolition Exhibit B Ref # 51

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	42,626	-	42,626	-
Direct Project Costs:					
Project Management & Other Costs		60,916	58,228	-	2,688
Preconstruction and Design		67,750	65,926	-	1,824
Testing, Inspections, & Other Costs		52,483	49,085	-	3,398
Construction		644,230	642,084	-	2,146
Furniture, Fixtures & Equipment		-	-	-	
Total		868,005	815,323	42,626	10,056

(a) - All budgets developed by Heery International

Special Repair & Scheduled Maintenance Projects

Exhibit B Ref - Various

Project Category	Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:				
Project Planning & Development (b) 76,771	-	76,771	-
Direct Project Costs:				
Fire Access Road	28,317	28,317	-	-
Painting of H Bldg	37,956	12,910	-	25,046
Unallocated Special Repairs	28,463	-	-	28,463
Replace Elect. Transformer	53,157	53,157	-	-
Reroof H Bldg Fine Arts #14	106,583	106,583	-	-
Reroof F Bldg #42	61,822	61,822	-	-
Replace Roofs, DP & AP #10 #3	66,084	66,084	-	-
Replace HVAC F Bld #42	122,346	122,346	-	-
Replace HVAC H Bldg #14	113,976	-	-	113,976
Replace HVAC Admin Bldg #2	187,730	187,730	-	-
Repl Roof Aquatic Facility #45	99,737	99,517	-	220
Repl Elect. Transformer Bldg #5	70,425	70,425	-	-
Paint Exterior Science Bldg #4	81,249	54,088	-	27,161
Repl Elect. Transformer Q Bldg #25	457,379	457,379	-	-
Total	1,591,995	1,320,358	76,771	194,866

(a) - All budgets developed by Heery International

Suspended Projects

Exhibit B Ref - Various

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	12,130	-	12,130	-
Direct Project Costs:					
Science Building		116,501	107,453	-	9,048
Storage Warehouse Renovation		64,632	64,632	-	-
West Parking Lot		53,737	51,411	-	2,326
Total		247,000	223,496	12,130	11,374

(a) - All budgets developed by Heery International

(b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

At the beginning of the Measure S program, it was necessary to determine how many of the projects included in the Measure S ballot language could feasibly be accomplished. To that end, all projects required some initial preliminary and/or schematic design work and cost estimating in order to develop meaningful project budgets. In April 2005, each campus, in consideration of their respective Educational and Facilities Master Plans, recommended a priority list of projects to the Board for approval. Since that time, bond projects have been added or modified through monthly Board action. Although these particular projects are currently considered suspended, the initial work that was completed is still relevant and available, should these projects be re-activated later through Board action.

VENTURA COUNTY COMMUNITY COLLEGE DISTRICT USE OF BOND PROCEEDS AS OF MARCH 31, 2013

CAMARILLO REGIONAL FIRE, SHERIFF & POLICE EDUCATION AND TRAINING ACADEMY

Fire, Sheriff Police Educational and Training Academy Current Project Budget As of March 31, 2013

Regional Fire, Sheriff & Police Education and Training Academy Exhibit B Ref # 1

Project Category		Current Budget (a)	Cumulative Expenditures	Encumbrances	Unencumbered Budget
Indirect Planning Costs:					
Project Planning & Development	(b)	1,209,274	-	1,209,274	-
Direct Project Costs:					
Project Management & Other Costs		1,821,134	1,732,601	-	88,533
Preconstruction and Design		2,789,862	2,685,585	76,020	28,256
Testing, Inspections, & Other Costs		728,701	680,642	20,062	27,997
Construction		18,852,578	18,831,906	15,251	5,421
Furniture, Fixtures & Equipment		874,241	872,844	1,321	76
PBX Data Switch Project Share		500,000	480,393	-	19,607
Sub Total		26,775,790	25,283,972	1,321,928	169,890
Allocated Bond Interest Revenue*		5,470			5,470
Grand Total		26,781,260	25,283,972	1,321,928 26,605,900	175,361

(a) - All budgets developed by Heery International. Budgets and actuals reflect commitment of \$255,016 and \$1,020,066 from Oxnard College and Ventura College allocations, respectively, per Board actions in July & August 2010.

(b) - Indirect/P&D costs include program/project management services, general legal services, Facilities Master Plan, EIR, etc. They are non-project specific. All projects will benefit and share costs proportionately. Total estimated cost/load is fully encumbered.

*At the 6/16/10 Board meeting there was approval to allocate the Measure S bond interest revenues in the same proportion that the Measure S bond dollars were allocated to sites in the initial bond ballot language.